

Y – Farm Unit Project

Works Sanctioned:-

I. New Shops, Community Centre and Children Park:-

- (a) Total Cost Of Construction Work: 22.51 Lakh
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 16 Apr 17
- (d) Date of Completion: 04 Months

II. Construction of New Road and Repair of Existing Road:-

- (a) Total Cost Of Construction Work: 2.4 Crore
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 12 Apr 17
- (d) Date of Completion: 03 Months

PROGRESS Y SITE AS ON 17 SEPTEMBER 17
COMMUNITY CENTER



COMMUNITY CENTER (overall 95%completed)

PROGRESS

STRUCTURAL WORK	- 100% Completed
BRICK WORK	- 100% Completed
INTERNAL PLASTER	- 100% Completed
EXTERNAL PLASTER	- 100% Completed
DOOR & WINDOW	- 90% Completed
FLOORING	- 90% Completed
PAINTING	- 90% Completed
PLINTH PROTECTION	- 100% Completed

PROGRESS Y SITE AS ON 17 SEPTEMBER 17
NEW SHOPS



NEW SHOPS (Overall 95% Completed)

PROGRESS

STRUCTURAL WORK	- 90% Completed
BRICK WORK	- 100% Completed
EXTERNAL PLASTER	- 100% Completed
INTERNAL PLASTER	- 100% Completed
SLAB CASTING	- 100% Completed
ELECTRICAL WIRING	- 100% Completed
PAINTING	- 90% Completed
ROLLING SHUTTER	- 100% Completed
FLOORING	- 90% Completed

PROGRESS Y SITE AS ON 17 SEPTEMBER 17
BATHROOM IN SHOPPING COMPLEX



BATHROOM REPAIR (overall 90% Completed)

PROGRESS

INTERNAL PLASTER	- 100% Completed
SANITATION WORKS	- 80% Completed
FLOORING WORKS	- 100% Completed
Laying OF TILES	- 90% Completed
ELECTRICAL WIRING	- 95% Completed
PAINTING	- 95% Completed

PROGRESS Y SITE AS ON 17 SEPTEMBER 17
(VIEW OF CHILDREN PARK)



CHILDREN PARK (overall 80% Completed)

PROGRESS

LEVELING OF WORK IN PROGRESS	- 100% Completed
LYING OF RCC PILLARS	- 100% Completed
LYING OF FENCING ON RCC Pillars	- 100% Completed
LEVELING OF WORKING PATH	- 100% Completed
LYING OF DOOP GRASS	- 100% Completed
LYING OF WORKING PATH STONE	- 75% Completed

PROGRESS Y SITE AS ON 17 SEPTEMBER 17
REPAIR OF EXISTING ROAD



EXISTING ROAD REPAIR (overall 93% completed)

Total Length: - 11 KM

PROGRESS

EARTH WORK IN SUB BASE APPROX (11KM)	- 85% Completed
LYING AND COMPACTION WBM (11KM)	- 85% Completed
LYING OF PREMIX CARPET WITH SEAL COAT (11 KM)	- 85% Completed