

Y – Farm Unit Project

Works Sanctioned:-

I. New Shops, Community Centre and Children Park:-

- (a) Total Cost Of Construction Work: 22.51 Lakh
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 16 Apr 17
- (d) Date of Completion: 04 Months

II. Construction of New Road and Repair of Existing Road:-

- (a) Total Cost Of Construction Work: 2.4 Crore
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 12 Apr 17
- (d) Date of Completion: 03 Months

PROGRESS Y SITE AS ON 17 AUGUST 17
COMMUNITY CENTER



COMMUNITY CENTER (overall 60%completed)

PROGRESS

STRUCTURAL WORK	- 50% Completed
BRICK WORK	- 100% Completed
INTERNAL PLASTER	- 100% Completed
EXTERNAL PLASTER	- 100% Completed
DOOR & WINDOW	- 70% Completed
PLINTH PROTECTION	- 100% Completed

PROGRESS Y SITE AS ON 17 AUGUST 17

NEW SHOPS



NEW SHOPS (Overall 85% Completed)

PROGRESS

STRUCTURAL WORK	- 85% Completed
BRICK WORK	- 100% Completed
EXTERNAL PLASTER	- 100% Completed
INTERNAL PLASTER	- 100% Completed
SLAB CASTING	- 100% Completed
ELECTRICAL WIRING	- 80% Completed
PAINING	- 50% Completed
ROLLING SHUTTER	- 80% Completed

PROGRESS Y SITE AS ON 17 AUGUST 17
BATHROOM IN SHOPPING COMPLEX



BATHROOM REPAIR (overall 75% Completed)

PROGRESS

INTERNAL PLASTER	- 100% Completed
SANITATION WORKS	- 40% Completed
FLOORING WORKS	- 100% Completed
LYING OF TILES	- 50% Completed
ELECTRICAL WIRING	- 80% Completed
PAINTING	- 50% Completed

PROGRESS Y SITE AS ON 17 AUGUST 17
(VIEW OF CHILDREN PARK)



CHILDREN PARK (overall 65% Completed)

PROGRESS

LEVELING WORK	- 100% Completed
LAYING OF RCC PILLARS'	- 100% Completed
LAYING OF FENCING ON RCC PILLAR'S	- 100% Completed
LEVELING OF WORKING PATH	- 40% Completed
LAYING OF DOOP GRASS	- 80% Completed

PROGRESS Y SITE AS ON 17 AUGUST 17
REPAIR OF EXISTING ROAD



EXISTING ROAD REPAIR (overall 80% completed)

Total Length: - 11 KM

PROGRESS

- EARTH WORK IN SUB BASE APPROX (10KM) - 85% Completed**
- LYING AND COMPACTION WBM (10KM) - 85% Completed**
- LYING OF PREMIX CARPET WITH SEAL COAT (9 KM) - 80% Completed**