

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018

1. Mobilisation of manpower and material is progressively improving at site. The present labour strength is 330 and will be progressively increased to 400 plus by end of August 18.

2. **Progress of work :-** Following works are in progress in various towers:-

- (a) **BLOCK C** Brick work at first Floor is in Progress.
Brick work at 2nd Floor is in Progress.
Lintel work in Progress at 1st Floor.
Lintel work for 2nd Floor under consideration.
- (b) **BLOCK D** Plumbing work at 1st, 2nd & 3rd Floor.
Electrical work 3rd & 4th Floor is in Progress.
Door frame fixing work on 1st, 2nd & 3rd Floor.
Plaster work is in Progress at 2nd & 3rd Floor.
Shuttering and Reinforcement work is in Progress on 7th Floor columns.
Shuttering & Reinforcement work is in Progress on 8th floor slab.
Brick work is in Progress in 3rd, 4th & 5th Floor.
Drain excavation work is in progress in basement
- (c) **BLOCK E** Brick work at 3rd, 4th & 5th Floor is in Progress.
Electric work is in Progress on 1st, 2nd & 3rd Floor.
Plumbing work is in Progress in 1st and 2nd Floor.
Door frame fixing work is in Progress on 2nd & 3rd Floor.
Plaster work is in Progress in 1st & 2nd Floor.
7th Floor column reinforcement, shuttering and RCC work is in Progress.
Shuttering & reinforcement work is in Progress on 8th floor slab.
Lintel Making work is in Progress.
Drain excavation work is in progress in basement
- (d) **BLOCK F** Brick work is in Progress on 3rd, 4th, 5th, 6th and 7th Floor.
Electric work on 3rd & 4th Floor is in Progress.
Plumbing work is in Progress in 1st, 2nd, 3rd & 4th Floor.
Plaster work is in Progress in 1st, 2nd & 3rd Floor.
Lintel Making work is in Progress.
8th Floor Column reinforcement, shuttering & RCC work is in progress.
9th floor slab casted for 2 Dus.
Drain excavation work is in progress in basement

- (e) **BLOCK L** Brick work is in Progress in 1st and 2nd Floor.
4th and 5th Floor column Reinforcement work is in Progress.
Electrical work is in Progress in 1st Floor.
Lintel Making work is in Progress.
Plaster work is in progress on 1st floor.
- (f) **BLOCK H** 1st, 2nd & 3rd Floor Plumbing work is in Progress.
Electrical work is in Progress at 2nd & 3rd Floor.
Plaster work is in progress on 1st floor.
Brick work is in progress on 3rd, 4th, 5th & 6 floors.
- (g) **BLOCK J** Plumbing work is in Progress at 1st, 2nd, 3rd & 4th Floor.
Electrical work is in Progress at 1st, 2nd & 3rd Floor.
Plaster work is in Progress on 1st Floor.
Brick work is in Progress on 3rd, 4th & 5th Floor.
- (h) **NON TOWER PART-6** Excavation & dressing work is in Progress.
Back filling & compaction work is in progress.
PCC work is in Progress.
Shuttering & Reinforcement work of footings & retaining wall is in Progress.
Retaining Wall & column footing RCC work is in Progress.
- (i) **BOUNDARY WALL** Excavation, Dressing & P.C.C. work are in progress.
R.R.M. work is in progress.
- (j) **COMMUNITY CENTRE** Shuttering, Reinforcement & R.C.C.
Work is in progress of Community centre wall.

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



C BLOCK:-

1. Brick work at first Floor is in Progress.
2. Brick work at 2nd Floor is in Progress.
3. Lintel work in Progress at 1st Floor.
4. Lintel work for 2nd Floor under consideration.

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



D BLOCK:-

1. Plumbing work at 1st, 2nd & 3rd Floor.
2. Electrical work 3rd & 4th Floor is in Progress.
3. Door frame fixing work on 1st, 2nd & 3rd Floor.
4. Plaster work is in Progress at 2nd & 3rd Floor.
5. Shuttering and Reinforcement work is in Progress on 7th Floor columns.
6. Shuttering & Reinforcement work is in Progress on 8th floor slab.
7. Brick work is in Progress in 3rd, 4th & 5th Floor.
8. Drain excavation work is in progress in basement

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



E BLOCK:-

1. Brick work at 3rd, 4th & 5th Floor is in Progress.
2. Electric work is in Progress on 1st, 2nd & 3rd Floor.
3. Plumbing work is in Progress in 1st and 2nd Floor.
4. Door frame fixing work is in Progress on 2nd & 3rd Floor.
5. Plaster work is in Progress in 1st & 2nd Floor.
6. 7th Floor column reinforcement, shuttering and RCC work is in Progress.
7. Shuttering & reinforcement work is in Progress on 8th floor slab.
8. Lintel making work is in Progress.
9. Drain excavation work is in progress in basement

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



F BLOCK:-

1. Brick work is in Progress on 3rd, 4th, 5th, 6th and 7th Floor.
2. Electric work on 3rd & 4th Floor is in Progress.
3. Plumbing work is in Progress in 1st, 2nd, 3rd & 4th Floor.
4. Plaster work is in Progress in 1st, 2nd & 3rd Floor.
5. Lintel making work is in Progress.
6. 8th Floor Column reinforcement, shuttering & RCC work is in progress.
7. 9th floor slab casted for 2 DUs.
8. Drain excavation work is in progress in basement

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



L BLOCK:-

1. Brick work is in Progress in 1st and 2nd Floor.
2. 4th and 5th Floor column Reinforcement work is in Progress.
3. Electrical work is in Progress in 1st Floor.
4. Lintel making work is in Progress.
5. Plaster work is in progress on 1st floor.

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



H BLOCK:-

1. 1st, 2nd & 3rd Floor Plumbing work is in Progress.
2. Electrical work is in Progress at 2nd & 3rd Floor.
3. Plaster work is in progress on 1st floor.
4. Brick work is in progress on 3rd, 4th, 5th & 6th floor.

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



J BLOCK:-

1. Plumbing work is in Progress at 1st, 2nd, 3rd & 4th Floor.
2. Electrical work is in Progress at 1st, 2nd & 3rd Floor.
3. Plaster work is in Progress on 1st Floor.
4. Brick work is in Progress on 3rd, 4th & 5th Floor.

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



NON TOWER PART-6

1. Excavation & dressing work is in Progress.
2. Back filling & compaction work is in progress.
3. PCC work is in Progress.
4. Shuttering & Reinforcement work of footings & retaining wall is in Progress.
5. Retaining Wall & column footing RCC work is in Progress.

PROGRESS JAIPUR PH-II AS ON 20 AUG 2018



BOUNDARY WALL:-

1. Excavation, Dressing & P.C.C. work is in progress.
2. R.R.M. work is in progress.

COMMUNITY CENTRE:-

1. Shuttering, Reinforcement & R.C.C. Work is in progress of Community centre wall.