

PROGRESS JAIPUR PH-II AS ON 22 OCT 18

1. Mobilisation of manpower and material is progressively improving at site .The present labour strength is 300 plus.

2. **Progress of work** :- The following works are in progress in various towers:-

- (a) **BLOCK C** Brick work at 1st floor.
Brick work at 2nd floor.
Lintel work in Progress at 1st floor.
Lintel casting work.
- (b) **BLOCK D** Plumbing work at 1st, 2nd & 3rd floor.
Electrical work 2nd, 3rd & 4th floor.
Doors frame fixing work at 3rd floor.
Plaster work at 2nd & 3rd floor.
9th floor slab casted & columns layout, starter making & reinforcement work in Progress.
Brick work at 4th & 5th floor.
MS railing fixing work of DUs Balconies at 1st, 2nd & 3rd floor.
Drain Excavation, PCC & brick work is in Progress.
- (c) **BLOCK E** Brick work on 5th & 6th floor.
Electric work at 1st, 2nd, 3rd, 4th & 5th floor.
Plumbing work at 1st, 2nd, 3rd, 4th & 5th floor.
Doors frame fixing at 4th floor.
Plaster work is in Progress at 4th floor.
9th Floor slab reinforcement & shuttering work in Progress.
Lintel casting at 5th floor work
Scaffolding for external work.
M.S. Railing fixing in flats balconies 4th, 5th & 6th floor work
Progress.
Drain Excavation ,PCC & brick work Progress
- (d) **BLOCK F** Brick work at 7th and 8th Floor.
Electric work at 2nd, 3rd, 4th, 5th, 6th & 7th Floor.
Plumbing work at 3rd, 4th, 5th, 6th & 7th Floor.
Plaster work at 5th & 6th Floor.
Lintel casting at 7th floor.
10th Floor Columns reinforcement, shuttering & RCC work.
10th floor roof slab shuttering.
Scaffolding for external work.
M.S. Railing fixing work up to 7th floor.
Water proofing work in Toilets at 1st floor.
Drain Excavation, PCC & brick work.
- (e) **BLOCK L** Brick work at 1st and 2nd floor.
At 4th and 5th floor column reinforcement work.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18

- Electrical work at 1st floor.
Lintel casting at 2nd floor.
Plaster work at 1st & bull mark, chicken wire mesh at 2nd floor.
Door frame fixing work at 1st & 2nd floor.
Plumbing work is in Progress at 1st floor.
- (f) **BLOCK H** 1st, 2nd & 3rd Floor Plumbing.
Electrical work at 2nd & 3rd floor.
Plaster work at 1st & 2nd floor.
Brick work at 3rd, 4th, 5th and 6th floor.
Door frame fixing work at 2nd floor.
- (g) **BLOCK J** Plumbing work at 1st, 2nd, 3rd and 4th floor.
Electrical work at 1st & 2nd floor.
Plaster work at 1st floor.
Brick work at 3rd, 4th and 5th floor.
Door frame fixing work at 2nd floor
- (h) **NON TOWER
PART-6** Excavation & dressing work.
Back filling and compaction of footings work, PCC work.
Shuttering & Reinforcement work of footings & retaining wall.
Retaining Wall & column footing RCC work.
Shuttering, reinforcement & RCC work for footing columns.
Excavation & PCC work for DG room between D & L block area.
Stitching slab RCC work.
Excavation, Dressing & PCC work for DG Room Between D & L Block.
- (i) **BOUNDARY
WALL** Excavation, Dressing & P.C.C. work.
R.R.M. work is in Progress.
- (j) **COMMUNITY
CENTRE** R.C.C. work for Community centre basement wall.
Excavation work.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



C BLOCK:-

1. Brick work at 1st floor is in Progress.
2. Brick work at 2nd floor is in Progress.
3. Lintel work in Progress at 1st floor.
4. Lintel casting work is in Progress.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



D BLOCK:-

1. Plumbing work at 1st, 2nd & 3rd floor.
2. Electrical work 2nd, 3rd & 4th floor is in Progress.
3. Doors frame fixing work is in Progress at 3rd floor.
4. Plaster work is in Progress at 2nd & 3rd floor.
5. 9th floor slab casted & 9th floor columns layout, starter making & reinforcement work is in Progress.
6. Brick work is in Progress at 4th & 5th floor.
7. MS railing fixing work is in Progress of DUs Balconies 1st, 2nd & 3rd floor.
8. Drain Excavation, PCC & brick work is in Progress.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



E BLOCK:-

1. Brick work at 5th & 6th floor is in Progress.
2. Electric work is in Progress at 1st, 2nd, 3rd, 4th & 5th floor.
3. Plumbing work is in Progress at 1st, 2nd, 3rd, 4th & 5th floor.
4. Doors frame fixing work is in Progress at 4th floor.
5. Plaster work is in Progress at 4th floor.
6. 9th Floor slab reinforcement & shuttering work is in Progress.
7. Lintel casting at 5th floor work is in Progress.
8. Scaffolding for external work is in Progress.
9. M.S. Railing fixing in flats balconies 4th, 5th & 6th floor work is in Progress.
10. Drain Excavation, PCC & brick work is in Progress

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



F BLOCK:-

1. Brick work is in Progress at 7th and 8th floor.
2. Electric work at 2nd, 3rd, 4th, 5th, 6th & 7th floor is in Progress.
3. Plumbing work is in Progress at 3rd, 4th, 5th, 6th & 7th floor.
4. Plaster work is in Progress at 5th & 6th floor.
5. Lintel casting at 7th floor work is in Progress.
6. 10th Floor Columns reinforcement, shuttering & RCC work is in Progress.
7. 10th floor roof slab shuttering work is in Progress.
8. Scaffolding for external work is in Progress.
9. M.S. Railing fixing work up to 7th floor is in Progress.
10. Water proofing work is in progress in Toilets at 1st floor.
11. Drain Excavation, PCC & brick work is in Progress.



L BLOCK:-

1. Brick work is in Progress at 1st and 2nd floor.
2. 4th and 5th Floor column Reinforcement work is in Progress.
3. Electrical work is in Progress at 1st floor.
4. Lintel casting at 2nd floor work is in Progress.
5. Plaster work is in Progress at 1st & bull mark, chicken wire mesh at 2nd floor.
6. Door frame fixing work is in progress 1st & 2nd floor.
7. Plumbing work is in Progress at 1st floor.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



H BLOCK:-

1. 1st, 2nd & 3rd Floor Plumbing work is in Progress.
2. Electrical work is in Progress at 2nd & 3rd floor.
3. Plaster work is in Progress at 1st & 2nd floor.
4. Brick work is in Progress at 3rd, 4th, 5th and 6th floor.
5. Door frame fixing work is in Progress 2nd floor.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



J BLOCK:-

1. Plumbing work is in Progress at 1st, 2nd, 3rd and 4th floor.
2. Electrical work is in Progress at 1st & 2nd floor.
3. Plaster work is in Progress at 1st floor.
4. Brick work is in Progress at 3rd, 4th and 5th floor.
5. Door frame fixing work is in Progress 2nd floor.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



NON TOWER PART:-

1. Excavation & dressing work is in Progress.
2. Back filling and compaction of footings work is in Progress.
3. PCC work is in Progress.
4. Shuttering & Reinforcement work of footings & retaining wall is in Progress.
5. Retaining Wall & column footing RCC work is in Progress.
6. Shuttering, reinforcement & RCC work is in Progress for footing columns.
7. Excavation & PCC work is in Progress for DG room between D & L block area.
8. Stitching slab RCC work is in Progress.
9. Excavation, Dressing & PCC work is in progress for DG Room between D & L Block.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



BOUNDARY WALL:-

1. Excavation, Dressing and PCC work is in Progress.
2. R.R.M .work is in Progress.

PROGRESS JAIPUR PH-II AS ON 22 OCT 18



COMMUNITY CENTRE:-

1. R.C.C. work is in Progress for community centre basement wall.
2. Excavation work is in Progress near it.