

PROGRESS DEHRADUN AS ON 15 DEC 2016
(PACKAGE-II)

Important: All out efforts are being made to complete the work by 31 Mar 2017. On an average daily labour strength of package II has been more than 450 in the month of Nov & Dec 2016



TOWER NO: A2B/5 (overall completion 90.85%)

Total Floors: - G+6

Total Flats :- 54 (1951 SF)

PROGRESS: All Structural work completed. Finishing work in progress like PVC pipes fitment, flush door fitment, aluminum panel and glass fitment, tiles fitments in toilet and kitchen dado, Hanging PVC sewer / drain line fitment & Misc repair work.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: B2/1 (overall completion 92.49%)

Total Floors: - G+6

Total Flats :- 54 (1298.98 SF)

PROGRESS: All Structural work completed. Finishing work in progress like electrical switches fitment, hanging PVC sewer / drain line connectivity with main line, window shutter & glass fitment, lift installation and misc repair work.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: B2/2 (overall completion 94.5%)

Total Floors: - G+6

Total Flats :- 53 (1298.98 SF)

PROGRESS: All Structural work completed. Finishing work in progress like hanging PVC sewer /drain line connectivity with main line; lift installation and misc repair works in progress.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: B1/3 (overall completion 84.2%)

Total Floors: - G+6

Total Flats :- 52 (1558.01 SF)

PROGRESS: All Structural work completed. Finishing work in progress like common area flooring, plumbing & PVC pipe fitment, stair case railing, tile work, wall putty, aluminum panel and window shutter fitment, flush door fitment, toilet sunken portion water proofing and electrical wiring.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: B1/2 (overall completion 76.68%)

Total Floors: - G+6

Total Flats :- 54 (1558.01 SF)

PROGRESS: Main Structural work completed. External and internal Finishing work in progress like external plaster, POP cornice work, wall putty, floor tile & external paint, stair case railing and PVC pipe fitment.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: B1/1 (overall completion 74.27%)

Total Floors: - G+6

Total Flats :- 54 (1558.01 SF)

PROGRESS: Main Structural work completed. Finishing work in progress like, external plaster, wall putty, electrical wiring, roof top water proofing, PPR fitment and painting.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: A2B/4 (overall completion 72.99%)

Total Floors: - G+6

Total Flats :- 54 (1951 SF)

PROGRESS: All Structural work completed except 20% remaining work on mummy and machine room. External and internal finishing work like internal & external plaster(almost complete), electrical conduit work, wall putty & PPR fitment is in progress.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: A2B/3 (overall completion 61.05%)

Total Floors: - G+6

Total Flats :- 54 (1951 SF)

PROGRESS: All major Structural work completed except 75% remaining work on mummy and machine room. External and internal Finishing work like electrical conduit fitment, external plaster and door frame fitment is in progress.

PROGRESS DEHRADUN AS ON 15 DEC 2016



VIEW OF UPPER BASEMENT ROOF TOP DEVELOPMENT WORK

PROGRESS DEHRADUN AS ON 15 DEC 2016



VIEW OF LOWER BASEMENT DEVELOPMENT WORK

Architect and IIT professor has certified the safety of the basement, balance work required to make the basement fully functional has been cleared and in progress in full swing. This will address the issue of safety and utilization of lower basement.

PROGRESS DEHRADUN AS ON 15 DEC 2016
(PACKAGE-I)

Important: Considering the progress of contractor of Package-I has been given Go Ahead to complete the balance works, including finishing work in each DU and construction of Guard etc so as to complete work of package I in all respect by 31 Mar 2017



TOWER NO: A1/1 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS: All Structural & finishing work completed except final coat of painting & toilet accessories fitment.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: A1/2 (overall completion 98%)

Total Floors: - G+6

Total Flats :- 54 (2321.74 SF)

PROGRESS: All Structural & finishing work completed except final coat of painting & toilet accessories fitment.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: A1/3 (overall completion 98%)

Total Floors: - G+6

Total Flats :- 54 (2321.74 SF)

PROGRESS: All Structural & finishing work completed except final coat of painting & toilet accessories fitment. Work will now commence for balance works and expected to complete by Mar 17.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: A1/4 (overall completion 98%)

Total Floors: - G+6

Total Flats :- 54 (2321.74 SF)

PROGRESS: All Structural & finishing work completed except final coat of painting & toilet accessories fitment. Work will now commence for balance works and expected to complete by Mar 17.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: A1/5 (overall completion 98%)

Total Floors: - G+6

Total Flats :- 54 (2321.74 SF)

PROGRESS: All Structural & finishing work completed except final coat of painting & toilet accessories fitment. Work will now commence for balance works and expected to complete by Mar 17.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: A2/1 (overall completion 98%)

Total Floors: - G+6

Total Flats :- 54 (1951 SF)

PROGRESS: All Structural & finishing work completed except final coat of painting & toilet accessories fitment. Work will now commence for balance works and expected to complete by Mar 17.

PROGRESS DEHRADUN AS ON 15 DEC 2016



TOWER NO: A2/2(overall completion 98%)

Total Floors: - G+6

Total Flats :- 54 (1951 SF)

PROGRESS: All Structural & finishing work completed except final coat of painting & toilet accessories fitment.

PROGRESS DEHRADUN AS ON 15 DEC 2016



PROGRESS: Work of Lower basement as per recommendations of Arch is in progress.

PROGRESS DEHRADUN AS ON 15 DEC 2016



PROGRESS: Water proofing of basement ceiling for arboriculture work in progress.

PROGRESS DEHRADUN AS ON 15 DEC 2016



PROGRESS: Water proofing of basement ceiling for arboriculture work in progress.

PROGRESS DEHRADUN AS ON 15 DEC 2016



PROGRESS: Good earth is being laid for arboriculture.

PROGRESS DEHRADUN AS ON 15 DEC 2016



PROGRESS: Total Labour strength as on 29 Dec 16 is 471.