

## PROGRESS JAIPUR PH-II AS ON 20 JULY 2018

1. Mobilisation of manpower and material is progressively improving at site. The present labour strength is 345 and will progressively increased to 400 plus by end Jul 18.

2. **Progress of Work:-** The following works are in progress in various towers:-

- (a)     **BLOCK C**           Brick work at first Floor is in Progress.  
Brick work at 2nd Floor is in Progress.  
Lintel work in Progress at 1<sup>st</sup> Floor.  
Lintel making work is in Progress.
- (b)     **BLOCK D**           Plumbing work at 1<sup>st</sup>, 2<sup>nd</sup> & 3rd Floor.  
Electric work 1<sup>st</sup> & 2nd Floor is in Progress.  
Door frames fixing work in at 1<sup>st</sup>, 2nd & 3<sup>rd</sup> Floor in progress  
Plaster work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> Floor.  
Shuttering and Reinforcement work is in Progress of 7<sup>th</sup> Floor slab.  
Brick work is in Progress at 5<sup>th</sup> Floor.
- (c)     **BLOCK E**           Brick work at 2<sup>nd</sup>, 3<sup>rd</sup>, 4<sup>th</sup> & 5<sup>th</sup> Floor is in Progress.  
Electric work is in Progress at 1<sup>st</sup> and 2<sup>nd</sup> Floor.  
Plumbing work is in Progress at 1<sup>st</sup> and 2<sup>nd</sup> Floor.  
Doors frame fixing work is in Progress at 2<sup>nd</sup> Floor.  
Plaster work is in Progress at 1<sup>st</sup> Floor.  
6<sup>th</sup> Floor roof slab (4 DUs) casted.  
7<sup>th</sup> Floor column reinforcement, shuttering and RCC work is in Progress.  
Lintel Making work is in Progress.
- (d)     **BLOCK F**           Brick work is in Progress at 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup>, 6<sup>th</sup> and 7<sup>th</sup> Floor.  
Electric work at 2<sup>nd</sup> & 3<sup>rd</sup> Floor is in Progress.  
Plumbing work is in Progress at 1<sup>st</sup>, 2nd & 3<sup>rd</sup> Floor.  
Plaster work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> Floor.  
Sample flat Toilets and kitchen tiles replacement work is in progress  
Painting work is in Progress in sample Flat.  
Lintel making work is in Progress.
- (e)     **BLOCK L**           Brick work is in Progress at 1<sup>st</sup> and 2<sup>nd</sup> Floor.  
4<sup>th</sup> and 5<sup>th</sup> Floor column Reinforcement work is in Progress.  
Electrical work is in Progress at 1<sup>st</sup> Floor.  
Painting and Toilets tiles replacement work is in Progress in sample Flat ( K Block) .  
Lintel Making work is in Progress.  
Plaster work is in progress at 1<sup>st</sup> floor.
- (f)     **BLOCK H**           1<sup>st</sup> & 2<sup>nd</sup> Floor Plumbing work is in Progress.  
Electrical work is in Progress at 1<sup>st</sup> & 2<sup>nd</sup> Floor.  
Plaster work is in progress at 1<sup>st</sup> floor.

- (g) **BLOCK J** Brick work marking started at 3<sup>rd</sup> floor.  
Plumbing work is in Progress at 1<sup>st</sup> & 2<sup>nd</sup> Floor.  
Electrical work is in Progress at 1<sup>st</sup> & 2<sup>nd</sup> Floor.  
Plaster work is in Progress at 1<sup>st</sup> Floor.
- (h) **NON TOWER  
PART-6** Brick work is in Progress at 3<sup>rd</sup>, 4<sup>th</sup> & 5<sup>th</sup> Floor.  
Excavation & dressing work is in Progress.  
Back filling of footings work is in progress.  
PCC work is in Progress.  
Shuttering & Reinforcement work of footings & retaining wall is in Progress.  
Retaining Wall & column footing RCC work is in Progress.
- (i) **BOUNDARY  
WALL** RRM work is in Progress.
- (j) **COMMUNITY  
CENTRE** Shuttering work is in progress of columns and retaining wall.

3. **Sample Flats** :- The sample flats of all category will be ready for allottee viewing on 03 Aug 18. All allottees desirous of visting the site for the same are requested to contact PD Jaipur (Mob 9990195959). Firm program will be promulgated shortly.

## PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



### C BLOCK:-

1. Brick work at first Floor is in Progress.
2. Brick work at 2nd Floor is in Progress.
3. Lintel work in Progress at 1<sup>st</sup> Floor.
4. Lintel making work is in Progress.

## **PROGRESS JAIPUR PH-II AS ON 20 JULY 2018**



### **D BLOCK:-**

1. Plumbing work at 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> Floor.
2. Electric work 1<sup>st</sup> & 2<sup>nd</sup> Floor is in Progress.
3. Door frames fixing work in at 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> Floor in progress.
4. Plaster work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> Floor.
5. Shuttering and Reinforcement work is in Progress of 7<sup>th</sup> Floor slab.
6. Brick work is in Progress at 5<sup>th</sup> Floor.

## **PROGRESS JAIPUR PH-II AS ON 20 JULY 2018**



### **E BLOCK:-**

1. Brick work at 2<sup>nd</sup>, 3<sup>rd</sup>, 4<sup>th</sup> & 5<sup>th</sup> Floor is in Progress.
2. Electric work is in Progress at 1<sup>st</sup> and 2<sup>nd</sup> Floor.
3. Plumbing work is in Progress at 1<sup>st</sup> and 2<sup>nd</sup> Floor.
4. Doors frame fixing work is in Progress at 2<sup>nd</sup> Floor.
5. Plaster work is in Progress at 1<sup>st</sup> Floor.
6. 6<sup>th</sup> Floor roof slab (4 DUs) casted.
7. 7<sup>th</sup> Floor column reinforcement, shuttering and RCC work is in Progress.
8. Lintel making work is in Progress.

## PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



### F BLOCK:-

1. Brick work is in Progress at 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup>, 6<sup>th</sup> and 7<sup>th</sup> Floor.
2. Electric work at 2<sup>nd</sup> & 3<sup>rd</sup> Floor is in Progress.
3. Plumbing work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> Floor.
4. Plaster work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> Floor.
5. Sample flat Toilets and kitchen tiles replacement work is in progress
6. Painting work is in Progress in sample Flat.
7. Lintel making work is in Progress.

## PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



### L BLOCK:-

1. Brick work is in Progress at 1<sup>st</sup> and 2<sup>nd</sup> Floor.
2. 4<sup>th</sup> and 5<sup>th</sup> Floor column Reinforcement work is in Progress.
3. Electrical work is in Progress at 1<sup>st</sup> Floor.
4. Painting and Toilets tiles replacement work is in Progress in sample Flat (K Block) .
5. Lintel making work is in Progress.
6. Plaster work is in progress at 1<sup>st</sup> floor.

## **PROGRESS JAIPUR PH-II AS ON 20 JULY 2018**



### **H BLOCK:-**

1. 1<sup>st</sup> & 2<sup>nd</sup> Floor Plumbing work is in Progress.
2. Electrical work is in Progress at 1<sup>st</sup> & 2<sup>nd</sup> Floor.
3. Plaster work is in progress at 1<sup>st</sup> floor.
4. Brick work marking started at 3<sup>rd</sup> floor.



## **PROGRESS JAIPUR PH-II AS ON 20 JULY 2018**



### **J BLOCK:-**

1. Plumbing work is in Progress at 1<sup>st</sup> & 2<sup>nd</sup> Floor.
2. Electrical work is in Progress at 1<sup>st</sup> & 2<sup>nd</sup> Floor.
3. Plaster work is in Progress at 1<sup>st</sup> Floor.
4. Brick work is in Progress at 3<sup>rd</sup>, 4<sup>th</sup> & 5<sup>th</sup> Floor.

## **PROGRESS JAIPUR PH-II AS ON 20 JULY 2018**



### **NON TOWER PART-6**

1. Excavation & dressing work is in Progress.
2. Back filling of footings work is in progress.
3. PCC work is in Progress.
4. Shuttering & Reinforcement work of footings & retaining wall is in Progress.
5. Retaining Wall & column footing RCC work is in Progress.

**PROGRESS JAIPUR PH-II AS ON 20 JULY 2018**

**BOUNDARY WALL :-**

1. RRM work is in Progress.

**COMMUNITY CENTRE :-**

1. Shuttering work is in progress of columns and retaining wall.