

**WEB UPDATE AS ON 20 JUL 18**  
**AFNHB MYSORE PROJECT**

1. The contractor is progressively mobilising the requisite manpower and machineries at site. Labour strength has reached 300 plus as on date.
2. **Progress of Work**. The following works are in progress in various towers:-
  - (a) **Tower - 1A** Structural works up to terrace floor slab completed  
Concrete block masonry work completed up to 9<sup>th</sup> floor  
10<sup>th</sup>, 11<sup>th</sup> & 12<sup>th</sup> floor concrete block masonry work completed upto lintel level  
5<sup>th</sup> & 6<sup>th</sup> floor internal wall plastering work in progress  
2<sup>nd</sup> floor door frame fixing work in progress  
Internal waterproofing work completed up to 2<sup>nd</sup> floor, 5<sup>th</sup> & 6<sup>th</sup> floor  
Balcony railing work in progress  
Sample flat is on display.
  - (b) **Tower - 1B** Structural works up to Terrace floor slab completed  
Concrete block masonry work completed upto 7<sup>th</sup> floor,  
9<sup>th</sup> & 10<sup>th</sup> floor concrete block masonry work completed upto lintel level  
5<sup>th</sup> floor internal wall plastering work in progress  
3<sup>rd</sup> & 4<sup>th</sup> floor Door frame fixing work in progress  
2<sup>nd</sup> floor Balcony railing work in progress.
  - (c) **Tower - 1C** Structural work upto 11<sup>th</sup> floor slab is completed  
11<sup>th</sup> floor Roof slab shuttering work in progress  
8<sup>th</sup> and 9<sup>th</sup> floor concrete block masonry work in progress  
4<sup>th</sup> floor wall plastering work in progress  
Internal waterproofing work completed up to 2<sup>nd</sup> floor  
2<sup>nd</sup> floor door frame fixing work in progress  
1<sup>st</sup> floor tiling work in progress  
4<sup>th</sup> & 5<sup>th</sup> floor Balcony railing work  
Internal Staircase railing work in progress.
  - (d) **Tower - 2B** Structural works completed upto 12<sup>th</sup> floor slab  
12<sup>th</sup> floor column reinforcement work in progress  
Concrete block masonry work completed upto 6<sup>th</sup> floor  
7<sup>th</sup> & 8<sup>th</sup> floor block masonry work completed upto lintel level  
3<sup>rd</sup> floor internal plastering work in progress,  
Internal waterproofing work completed upto 2<sup>nd</sup> floor  
1<sup>st</sup> floor Tiling work in progress,  
2<sup>nd</sup> floor Balcony railing work in progress.
  - (e) **Tower - 2C** Structural work up to 12<sup>th</sup> floor slab completed  
12<sup>th</sup> floor roof slab shuttering work in progress  
7<sup>th</sup> and 8<sup>th</sup> floor concrete block masonry work in progress  
3<sup>rd</sup> & 4<sup>th</sup> floor internal plastering work in progress  
1<sup>st</sup> & 2<sup>nd</sup> floor internal waterproofing work in progress  
1<sup>st</sup> and 2<sup>nd</sup> floor Tiling work in progress  
2<sup>nd</sup> floor balcony railing work in progress.

- (f) **Tower - 3** Retaining wall concrete  
Function hall entrance columns concrete work completed  
Retaining wall waterproofing work in progress  
Back filling work in progress.
- (g) **Tower - 5** Structural works up to terrace floor slab completed  
Concrete block masonry work completed upto 4<sup>th</sup> floor  
5<sup>th</sup> to 10<sup>th</sup> floor concrete block masonry work completed upto  
lintel level  
Terrace floor parapet wall concrete block masonry work in  
progress 4<sup>th</sup> floor internal plastering work in progress  
2<sup>nd</sup> floor Railing work in progress  
Sample flat is on display.

**PROGRESS MYSORE AS ON 20 JULY 2018**

## **TOWER-1A: TERRACE FLOOR SLAB**



**TOWER NO: 1A (Overall completion 64.5%)**

**Total Floors:** - Stilt + 12 Upper floors

**Total Flats:** - 24 (Duplex Type-A1)

**PROGRESS:** Structural works up to terrace floor slab completed, concrete block masonry work completed up to 9<sup>th</sup> floor and 10<sup>th</sup>, 11<sup>th</sup> & 12<sup>th</sup> floor concrete block masonry work completed upto lintel level, 5<sup>th</sup> & 6<sup>th</sup> floor internal wall plastering work in progress, 2<sup>nd</sup> floor door frame fixing work in progress, internal waterproofing work completed up to 2<sup>nd</sup> floor, 5<sup>th</sup> & 6<sup>th</sup> floor Balcony railing work in progress, Sample flat is on display.

## **TOWER-1B: TERRACE FLOOR SLAB**



**TOWER NO: 1B (Overall completion 63.25%)**

**Total Floors:** - 2 Stilts + 12 Upper floors

**Total Flats:** - 24 (Duplex Type-A1)

**PROGRESS:** Structural works up to Terrace floor slab completed, concrete block masonry work completed upto 7<sup>th</sup> floor, 9<sup>th</sup> & 10<sup>th</sup> floor concrete block masonry work completed upto lintel level, 5<sup>th</sup> floor internal wall plastering work in progress, 3<sup>rd</sup> & 4<sup>th</sup> floor Door frame fixing work in progress, 2<sup>nd</sup> floor Balcony railing work in progress.

## **TOWER-1C: 12<sup>th</sup> FLOOR SLAB**



**TOWER NO: 1C (Overall completion 59.00%)**

**Total Floors: - Stilt + 12 Upper floors**

**Total Flats: - 24 (Duplex Type-A1)**

**PROGRESS: Structural work upto 11<sup>th</sup> floor slab is completed,11th floor Roof slab shuttering work in progress,8<sup>th</sup> and 9<sup>th</sup> floor concrete block masonry work in progress, 4<sup>th</sup> floor wall plastering work in progress, internal waterproofing work completed up to 2<sup>nd</sup> floor, 2<sup>nd</sup> floor door frame fixing work in progress and 1st floor tiling work in progress, 4<sup>th</sup> & 5<sup>th</sup> floor Balcony railing work and internal Staircase railing work in progress.**

## **TOWER-2B: 12<sup>th</sup> FLOOR SLAB**



**TOWER NO: 2B (Overall completion 50.25%)**

**Total Floors: - 2 Stilts + 12 Upper floors**

**Total Flats: - 48 (Simplex Type-A2)**

**PROGRESS: Structural works completed upto 12<sup>th</sup> floor slab, 12<sup>th</sup> floor column reinforcement work in progress, concrete block masonry work completed upto 6<sup>th</sup> floor, 7<sup>th</sup>& 8<sup>th</sup> floor block masonry work completed upto lintel level, 3rd floor internal plastering work in progress, internal waterproofing work completed upto 2<sup>nd</sup> floor and 1<sup>st</sup> floor Tiling work in progress, 2<sup>nd</sup> floor Balcony railing work in progress.**

## TOWER-2C:12<sup>th</sup> FLOOR SLAB



**TOWER NO: 2C (Overall completion 51.25%)**

**Total Floors: - Stilt + 12 Upper floor**

**Total Flats: - 48 (Simplex Type-A2)**

**PROGRESS: Structural work up to 12<sup>th</sup> floor slab completed, 12<sup>th</sup> floor roof slab shuttering work in progress, 7<sup>th</sup> and 8<sup>th</sup> floor concrete block masonry work in progress, 3<sup>rd</sup> & 4<sup>th</sup> floor internal plastering work in progress, 1<sup>st</sup> & 2<sup>nd</sup> floor internal waterproofing work in progress, 1<sup>st</sup> and 2<sup>nd</sup> floor Tiling work in progress, 2<sup>nd</sup> floor balcony railing work in progress.**

## **BLOCK-3: SUB STRUCTURE**



**BLOCK NO: 3 (Overall completion 10.50%)**

**Total Floors:** - Stilt + 3 Upper floor

**Amenities:** - Club House & Swimming Pool

**PROGRESS:** Retaining wall concrete, Function hall entrance columns concrete work completed, Retaining wall waterproofing work in progress, back filling work in progress.



## **BLOCK-5: TERRACE FLOOR SLAB**



**BLOCK NO: 5 (Overall completion 63.50%)**

**Total Floors: - Stilt + 10 Upper floors**

**Total Flats: - 40 (Simplex Type B-II)**

**PROGRESS: Structural works up to terrace floor slab completed, concrete block masonry work completed upto 4<sup>th</sup> floor, 5<sup>th</sup> to 10<sup>th</sup> floor concrete block masonry work completed upto lintel level, Terrace floor parapet wall concrete block masonry work in progress, 4<sup>th</sup> floor internal plastering work in progress, 2<sup>nd</sup> floor Railing work in progress, Sample flat is on display.**