

TOWER-1A: TERRACE FLOOR SLAB



TOWER NO: 1A (Overall completion 73.70%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural works up to terrace floor slab completed.
2. 12th floor concrete block masonry work completed & terrace floor parapet wall block masonry work completed.
3. Staircase headroom column concrete work completed and head room slab concrete work completed. Head room block work, lift machine room and OHT work in progress.
4. Internal wall and ceiling plastering work completed upto 12th floor.
5. Door frame fixing work completed upto 4th floor.
6. Internal waterproofing work completed upto 12th floor.
7. Tiling work completed upto 6th floor, 7th floor in progress.
8. 3rd and 4th floor toilet flooring and wall dadoing work in progress.
9. Balcony railing work completed upto 10th floor. 11th floor in progress.
10. Internal staircase railing work completed upto 12th floor.
11. Internal wall electrical Conduiting work completed upto 12th floor. 1st floor Internal electrical wiring work completed.
12. Internal plumbing work (CPVC) and (SWR PVC) pipe work completed upto 12th floor.
13. External plastering work (South, East, West, North side) in progress.
14. Door shutters fixing work completed upto 3rd floor.
15. 1st to 4th floor internal wall putty work (first coat) in progress.

PROGRESS MYSORE AS ON 15 MARCH 19

TOWER-1B: TERRACE FLOOR SLAB



TOWER NO: 1B (Overall completion 73.90%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. **Structural works up to Terrace floor slab completed. Lift machine room and OHT in progress.**
2. **Terrace floor parapet wall block masonry work completed.**
3. **Concrete block masonry work completed upto 12th floor.**
4. **Internal wall and ceiling plastering work completed upto 12th floor.**
5. **Tiling work completed upto 8th floor.**
6. **9th floor door frame fixing work in progress.**
7. **Balcony railing work completed upto 10th floor.**
8. **Internal staircase railing work completed upto 10th floor. 11th floor in progress.**
9. **1st and 2nd floor internal staircase cuddapah stone work in progress.**
10. **Internal waterproofing work completed upto 12th floor.**
11. **Internal wall electrical Conduiting work completed upto 12th floor.**
12. **Internal plumbing (CPVC) work completed upto 12th floor, and internal (SWR PVC) pipe work completed upto 12th floor.**
13. **External plastering work (South, East, West, North side) in progress.**
14. **3rd floor toilet wall dadoing work in progress.**
15. **1st to 7th floor door shutter fixing work in progress.**
16. **1st to 4th floor internal wall putty work (first coat) in progress.**

TOWER-1C: TERRACE FLOOR SLAB



TOWER NO: 1C (Overall completion 67.10%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural work south side upto 12th floor slab concrete work completed & 12th floor north side half roof slab beam shuttering work in progress.
2. Concrete block masonry work completed upto 11th floor.
3. 10th floor internal wall plastering work in progress.
4. Tiling work completed upto 4th floor, 5th floor in progress. 4th floor toilet dadoing work in progress.
5. 1st and 2nd floor internal staircase cuddapah stone work in progress.
6. 8th and 9th floor internal waterproofing work in progress.
7. 3rd & 4th floor door frame fixing work in progress
8. Balcony railing work upto 10th floor completed.
9. Internal Staircase railing work completed upto 6th floor, 7th floor in progress.
10. 10th floor internal wall electrical Conduiting work in progress.
11. Internal plumbing (CPVC) work completed upto 10th floor, internal (SWR PVC) pipe work completed upto 8th floor.
12. External plastering work (South, East, North and West side) in progress.
13. 1st and 2nd floor internal wall putty work in progress.

TOWER-2B: TERRACE FLOOR SLAB



TOWER NO: 2B (Overall completion 63.30%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

1. Structural works completed upto terrace floor.
2. Staircase headroom slab completed. Lift machine room and OHT work in progress.
3. Concrete block masonry work completed upto 12th floor and terrace floor parapet wall block masonry work completed.
4. 11th and 12th floor internal plastering work in progress.
5. Tiling work completed upto 6th floor, 3rd and 4th floor toilet wall dadoing work in progress.
6. Balcony railing work upto 10th floor completed.
7. Door frame fixing work completed upto 6th floor, 7th floor in progress.
8. Internal wall electrical conduiting work completed upto 10th floor. 11th floor in progress.
9. Internal plumbing (CPVC) work completed upto 12th floor, Internal (SWR PVC) pipe work completed upto 8th floor.
10. Internal wall putty work 2nd to 5th floor in progress.
11. Door shutters upto 6th floor fixing work in progress.

PROGRESS MYSORE AS ON 15 MARCH 19

TOWER-2C: TERRACE FLOOR SLAB



TOWER NO: 2C (Overall completion 61.10%)

Total Floors: - Stilt + 12 Upper floor

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

1. Structural work completed upto terrace floor.
2. Staircase head room slab completed. Lift machine room and OHT work in progress.
3. 11th and 12th floor concrete block masonry work in progress.
4. 6th floor Tiling work in progress, 3rd floor toilet wall dadoing work in progress.
5. Internal waterproofing work completed upto 10th floor.
6. Balcony railing work completed upto 10th floor.
7. 7th floor door frame fixing work in progress.
8. 10th floor internal wall electrical Conduiting work in progress.
9. Internal plumbing (CPVC) work completed upto 10th floor, internal (SWR PVC) pipe work completed upto 10th floor.
10. 1st to 5th floor door shutters fixing work in progress.
11. 9th to 12th floor internal wall and ceiling plastering work in progress.

PROGRESS MYSORE AS ON 15 MARCH 19

BLOCK-3: SUB STRUCTURE



BLOCK NO: 3 (Overall completion 13.80%)

Total Floors: - Stilt + 3 Upper floor

Amenities: - Club House & Swimming Pool

PROGRESS:

- 1. Function hall entrance columns concrete work completed.**
- 2. UG sump tank - Retaining wall waterproofing work in progress.**
- 3. Back filling work in progress.**
- 4. Swimming pool area retaining wall shuttering work in progress.**
- 5. Plinth beam reinforcement and shuttering work and concrete work in progress.**
- 6. Pump room slab shuttering and reinforcement work in progress.**

PROGRESS MYSORE AS ON 15 MARCH 19

BLOCK-5: TERRACE FLOOR SLAB



BLOCK NO: 5 (Overall completion 73.90%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 40 (Simplex Type B-II)

PROGRESS:

1. Structural works up to terrace floor slab completed.
2. Staircase head room shuttering and bar bending work and lift machine room Concrete work in progress.
3. Concrete block masonry work completed upto 10th floor & Terrace floor parapet wall block masonry work completed.
4. Internal wall and ceiling plastering work completed upto 10th floor.
5. 7th floor tiling work in progress, 5th floor toilet wall dadoing work in progress.
6. Balcony railing work completed upto 10th floor.
7. Water proofing work completed upto 10th floor.
8. 10th floor door frame fixing work in progress.
9. Internal wall electrical Conduiting work completed upto 10th floor. 1st floor internal Electrical wiring work in progress.
10. Internal plumbing (CPVC) work completed upto 10th floor, internal (SWR PVC) pipe work Completed upto 10th floor.
11. External plastering work (North side, Westside, Eastside, and Southside) in progress.
12. 1st to 5th floor door shutters fixing work in progress.
13. 1st to 5th floor internal wall putty work in progress.

PROGRESS MYSORE AS ON 15 MARCH 19

RETAINING WALL



RETAINING WALL- NORTH AND WEST SIDE

PROGRESS:

1. Earth work excavation in progress. North side 88% and west side 93% completed.
2. PCC concrete work in progress. North side 82% and west side 93% completed.
3. Footing and wall reinforcement work in progress. North side 46% and west side 93% completed.
4. Footing and wall concreting work in progress. North side 31% and west side 91% completed.
5. Retaining wall concreting work in progress. North side 14% completed, west side yet to commence.

PROGRESS MYSORE AS ON 15 MARCH 19

COMPOUND WALL



COMPOUND WALL- SOUTH SIDE

PROGRESS:

- 1. Earth work excavation completed.**
- 2. PCC concrete work completed.**
- 3. Plinth beam work completed.**
- 4. Block work in progress. 91% work completed.**
- 5. Outside plastering work in progress. 36% work completed.**

PROGRESS MYSORE AS ON 15 MARCH 19

MAIN ENTRANCE GATE



MAIN ENTRANCE GATE- SOUTHSIDE (NEAR BLOCK-3)

PROGRESS:

- 1. Earth work excavation completed.**
- 2. PCC concrete work completed.**
- 3. Footing and Plinth beam work completed.**
- 4. Column reinforcement work and column starter concreting work completed.**
- 5. Column shuttering work and concreting work yet to commence.**