

WEB UPDATE OF DEHRADUN PHASE – II PROJECT

STATUS AS ON 01 MAY 15

1. Please refer our earlier web updates.
2. Albeit slow, the balance works in the project are progressing. The contractor of Package – II has committed to complete all critical works to restrain the accumulation of water in basement by 30 Jun 15 and towards this the requisite resources have been deployed by the contractor.
3. With current progress of work at site and the commitments by the contractor of mobilizing additional resources, the DUs are planned to be offered for handing over in phases. The First Phase consisting of 11 Towers is likely to be completed by **Aug/Sep 15.**
4. Draw of lots is likely to be undertaken in Oct/Nov 15.
5. Further developments in this context will be promulgated in **Jun 15.**