

**PROGRESS ON COMPLETION CERTIFICATE FOR GREATER NOIDA**  
**PROJECT AS ON 09 Jan 18**

1 All Four NOC's from internal department of GNIDA Authority have been obtained and submitted to GM (Planning) on 08 Jan 18. Observation on Rain Water Harvesting has been rectified, and NOC obtained. Observation of mixing of water line with sewage has also been identified and under rectification.

2 No dues and time extension for the project from GNIDA is in progress. There was an issue raised by G Noida authority that AFNHB is also part of the case for enhancement of compensation awarded by court to the farmers. However that has been clarified that there is a very clear court order in favour of AFNHB in this regard.

3 Finally completion certificate will be issued by GM (Planning) after getting no dues and time extension from property department of GNIDA.

4 Consultant has been cautioned for imposing of penalty @ 5000 per week in case of his failure to get Completion Certificate. He was called at AFNHB HQ on 05 Jan 18. He has updated the progress and informed following hurdles in further action :

- (a) No dues certificate will be issued only after clearance from CEO regarding compensation of land to farmers.
- (b) Time extension certificate will also be issued after No dues.
- (c) Payment for additional area will have to be deposited after direction from GNOIDA authority.