

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



BK-1 (TYPE A-1) (Overall completion 91.30 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External texture paint in progress & surface dressing for PCC at stilt floor.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



BK-2 (TYPE A-1) (Overall completion 75.10 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External plaster of common area and brick work of Garbage shaft.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



BK-3 (TYPE A-1) (Overall completion 63.30 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – Brick work of parapet wall and railing fixing at podium.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



BK-4 (TYPE A-1) (Overall completion 62.82 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – Fixing of railing in balconies.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



BK-5 (TYPE A-2) (Overall completion 67.39 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External plaster of flat 2, Casting of terrace floor column, internal plaster in corridor.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



BK-6 (TYPE A-2) (Overall completion 84.61 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – Plaster repairing work and Kota stone fixing on big podium.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



BK-7 (TYPE B-1) (Overall completion 84.61 %)

Total Floor – Stilt + 11

Total flat = 119

Progress – External plaster, wall tiles fixing in toilets, Granite fixing on lift fascia, Green marble fixing in staircase, brick work of meter room at stilt floor.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



BK-8 (TYPE B-1 & TYPE B2) (Overall completion 86.60 %)

Total Floor – Stilt + 11

Total flat = 33

Progress – Matt finish tiles fixing in balconies and brick work of partition wall in kitchen.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



COMMUNITY CENTRE - (Overall completion 86.60 %)

Total floor – Basement +03

Progress – No progress.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



FACILITY BLOCK - (Overall completion 95.15 %)

Total floor – Ground +01

Progress – No progress.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



Gate No. 1 - (Overall completion 90.00 %)

Progress – No progress.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



Swimming pool - (Overall completion 05.00 %)

Progress -PCC of swimming pool done, RCC work of Filtration plant/Balancing tank of swimming pool in progress.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



STP - (Overall completion 37.26 %)

Progress – Water proofing of top slab in progress.

PROGRESS MEERUT PROJECT AS ON 15 JAN 2017



Power house - (Overall completion 96.00 %)

Progress – Generators, transformers, HT/LT cables and control panels procured, Awaiting Energising.