

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



FIXING OF SHUTTER AT ELECTRICAL SHAFT



FIXING OF SHUTTER AT PLUMBING SHAFT

**TOWER-1 (TYPE A-1) (Overall completion 92.25 %)**

**Total Floor – Stilt + 10**

**Total flat = 60**

**Progress – Repairing of Vitrified tiles, OBD in Flats.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



FIXING OF KOTA STONE AT PODIUM



WALL TILES IN KITCHEN



GREEN MARBLE ON STAIRCASE



CC FLOORING IN MACHINE ROOM

**TOWER 2 (TYPE A-1) (Overall completion 80.0 %)**

**Total Floor – Stilt + 10**

**Total flat = 60**

**Progress –Fixing of Aluminum frames in windows, fixing of Vitrified tiles in bed rooms, Fixing of Green marble in staircase, CC flooring in machine room, wall tiles in Kitchen & External primer in progress.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



EXTERNAL PRIMER



EXTERNAL PLASTER

**TOWER-3 (TYPE A-1) (Overall completion 68.80 %)**

**Total Floor – Stilt + 10**

**Total flat = 60**

**Progress – External Plaster and external primer, fixing of vitrified tiles in rooms, wall tile in WCs, casting slabs of machine room.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



EXTERNAL PLASTER



FIXING OF DOOR FRAMES

**TOWER-4 (TYPE A-1) (Overall completion 65.50 %)**

**Total Floor – Stilt + 10**

**Total flat = 60**

**Progress – Pressure testing of PPR pipes, External plaster and Fixing of door frames, fixing of marble in corridors.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



FIXING OF RAILING OF STAIRCASE



EXTERNAL PLASTER

**TOWER-5 (TYPE A-2) (Overall completion 75.0 %)**

**Total Floor – Stilt + 10**

**Total flat = 60**

**Progress – Brick work around OH water tank, Railing fixing of Staircase External plaster of common areas.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



OBD IN FLAT



WHITE WASH AT STILT FLOOR

**TOWER-6 (TYPE A-2) (Overall completion 88.00 %)**

**Total Floor – Stilt + 10**

**Total flat = 60**

**Progress – White wash at stilt floor & OBD in flat at 1st floor, PCC of stilt floor.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



**FIXING OF TILES IN TOILET**



**PLASTER REPAIRING WORK**

**TOWER-7 (TYPE B-1) (Overall completion 89.00 %)**

**Total Floor – Stilt + 11**

**Total flat = 119**

**Progress – Plaster repairing at stilt floor, Fixing of wall tile of WCs.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



ALUMINIUM WORK



FIXING OF VITRIFIED TILES IN BALCONY

**TOWER- 8 (TYPE B-1 & TYPE B2) (Overall completion 88.50 %)**

**Total Floor – Stilt + 11**

**Total flat = 33+33**

**Progress – Fixing of main frame of aluminium in widows & Internal OBD Ist coat,fixing of vitrified tiles in balcony.**



## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



CC FLOORING IN GYMNASIUM

**COMMUNITY CENTRE - (Overall completion 92.00 %)**

**Total floor – Basement +03**

**Progress - CC flooring in Gymnasium fixing of wooden molding on door frames.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



**FACILITY BLOCK - (Overall completion 95.15 %)**

**Total floor – Ground +01**

**Progress – No progress.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



**GATE 1**



**VISITOR'S ROOM**



**SWIMMING POOL**



**MAIN DRIVE IN**

**Gate No. 1 - (Overall completion 90.00 %)**

**Progress – Road work in progress 20% , Reinf. Steel binding of raft of Swimming pool.**

## **PROGRESS MEERUT PROJECT AS ON 15 JULY 2017**



**STP - (Overall completion 37.26 %)**

**Progress – Further progress on approval from MDA.**

## PROGRESS MEERUT PROJECT AS ON 15 JULY 2017



**FEEDER PILLER**

**Power House - (Overall completion 96.00 %)**

**Progress – Generators, transformers, HT/LT cables and control panels procured, Awaiting Energising & Laying of pipe in road crossing , Excavation for Earthing pits.**