

WEB – UPDATE
AFNHB MEERUT PROJECT
PROGRESS IN BRIEF AS ON 01 JUL 2016

1. The progress of work at site is closely monitored by HQ, AFNHB. Work progress review meeting chaired by the Director General, was held on **16 May 2016** at site and at HQ AFNHB on **30 May 2016** and **20 Jun 2016**. It has been decided that payment to suppliers, labor and contractor's staff will be made by AFNHB on behalf of the contractor. The work is expected to progress satisfactorily with above arrangement and we expect to complete four towers by Dec 2016 and rest by Jun 2017. The contractor is being pressurized through regular notices and meetings to complete the work at the earliest. Status of work and work undertaken being is as follows:-

BLOCK -1 GI pipe line laying & jointing work in progress on terrace floor. **Block wise progress is 91.25%.**

BLOCK 2 External plaster 2nd layer of flat no. 1 & 2, Reinforcement steel binding of columns of staircase, internal plaster in main staircase is in progress. **Block wise progress is 73.00%.**

BLOCK-3 Reinf. Steel & shuttering of terrace floor column, Brick work of parapet wall in progress. **Block wise progress is 62.05%.**

BLOCK -4 Fire fighting pipe line work in fire shaft in progress. **Block wise progress is 61.93%.**

BLOCK -5 RCC of Podium staircase footing in progress. **Block wise progress is 62.00%.**

BLOCK -6 Fixing of Vitrified matt finish tiles in balconies at 3rd floor, Casting of Podium slab is in progress. **Block wise progress is 82.00%.**

BLOCK -7 Fixing of Green marble in corridor on 10th & 11th floor in part, and External plaster 1st layer between flat no. 1 & 6, HDF door shutters fixing work at 1st floor is in progress. **Block wise progress is 79.00%.**

BLOCK -8 GI pipe line laying & jointing work in progress on terrace floor. **Block wise progress is 85.95%.**

COMMUNITY CENTRE -

Earthing of lift is in progress. **Block wise progress is 90.81%.**

FIRE FIGHTING PIPE LINE WORK –

External fire fighting pipe line has been laid and testing is in progress.

2. Presently approx **90-115** Nos. of labor/ staff of the contractor are working at site & contractor has assured us that labor will be increased to 200 by 15 Jul 2016. Progress of work is closely monitored and is likely to accelerate in Jul 2016.