

## **WEB UPDATE JALANDHAR AS ON 31 DEC 15**

### **PROGRESS STATUS OF TOWERS :**

#### **Tower – A :**

- (a) Common area Udaipur green marble flooring in progress upto 7<sup>th</sup> floor in Beta part.
- (b) Common area PCC under progress.
- (c) Balcony green fixing in progress.
- (d) Fire fighting works commenced.
- (e) Common area cleaning in progress.
- (f) Fixing of door shutter in progress.
- (g) Kitchen granite counter top and dado fixing in progress 40% completed.
- (h) Balcony water proofing in progress 45% completed.
- (i) External plastering in OTS commenced.

#### **Tower B :**

- (j) Terrace water proofing in progress.
- (k) Water proofing in over head water tank in progress.
- (l) Aluminium wire mesh fixing in windows.
- (m) Lift pit cleaning in progress.

**Lifts :** The lift material is under manufacturing stage.

#### **External Works :**

**BASEMENT WORK :** Balance **slab casting expected by End Dec 15**, brick, plastering work, water proofing and, Ramp slab casting in Progress.

**External Electrical:** LT Panels procured, Transformer procurement in Progress

**Total manpower of the contractor working at site is 115.**