



SL NO	BLOCK	DESCRIPTION OF WORK	START DATE	END DATE	REMARKS
1)	BLOCK 1A	Lift machine room Over Head tanks	In progress In progress	31 May 2019 10 June 2019	

2)	BLOCK 1A	<b>INTERNAL FINISHING WORK</b>			
	A]	Internal tiling work	In progress	5 July 2019	stair case, lobby
	B]	Door shutter fixing	In progress	15 July 2019	
	C]	Internal wiring work	In progress	20 July 2019	
	D]	Sanitary fittings in toilets	1 July 2019	16 August 2019	
	E]	Common area work	1 June 2019	31 August 2019	
	F]	Aluminium window work	10 June 2019	30 July 2019	
	G]	Internal Painting	20 June 2019	31 August 2019	
	H]	External painting	30 July 2019	15 September 2019	
	I]	Miscellaneous work	1 September 2019	30 September 2019	
	J]				

1)	BLOCK 1B	Lift machine room Over Head tanks	In progress In progress	5 June 2019 15 June 2019	
----	----------	--------------------------------------	----------------------------	-----------------------------	--

2)	BLOCK 1B	<b>INTERNAL FINISHING WORK</b>			
	A]	Internal tiling work	In progress	10 July 2019	stair case, lobby
	B]	Door shutter fixing	In progress	18 July 2019	
	C]	Internal wiring work	In progress	27 July 2019	
	D]	Sanitary fittings in toilets	1 July 2019	16 August 2019	
	E]	Common area work	1 June 2019	31 August 2019	
	F]	Aluminium window work	15 June 2019	4 August 2019	
	G]	Internal Painting	25 June 2019	31 August 2019	
	H]	External painting	30 July 2019	15 September 2019	
	I]	Miscellaneous work	1 September 2019	30 September 2019	
	J]				

1)	BLOCK 1C	Lift machine room Over Head tanks	In progress In progress	10 June 2019 15 June 2019	
----	----------	--------------------------------------	----------------------------	------------------------------	--

2)	BLOCK 1C	<b>INTERNAL FINISHING WORK</b>			
	A]	Internal tiling work	In progress	14 July 2019	stair case, lobby
	B]	Door shutter fixing	In progress	22 July 2019	
	C]	Internal wiring work	In progress	31 July 2019	
	D]	Sanitary fittings in toilets	10 July 2019	25 August 2019	
	E]	Common area work	1 June 2019	31 August 2019	
	F]	Aluminium window work	25 June 2019	14 August 2019	
	G]	Internal Painting	5 July 2019	9 September 2019	
	H]	External painting	10 August 2019	15 September 2019	
	I]	Miscellaneous work	1 September 2019	30 September 2019	
	J]				

1)	BLOCK 2B	Lift machine room Over Head tanks	In progress In progress	5 June 2019 15 June 2019	
----	----------	--------------------------------------	----------------------------	-----------------------------	--

2)	BLOCK 2B	<b>INTERNAL FINISHING WORK</b>			
	A]	Internal tiling work	In progress	10 July 2019	stair case, lobby
	B]	Door shutter fixing	In progress	18 July 2019	
	C]	Internal wiring work	In progress	27 July 2019	
	D]	Sanitary fittings in toilets	1 July 2019	16 August 2019	
	E]	Common area work	1 June 2019	31 August 2019	
	F]	Aluminium window work	15 June 2019	4 August 2019	
	G]	Internal Painting	25 June 2019	31 August 2019	
	H]	External painting	30 July 2019	15 September 2019	
	I]	Miscellaneous work	1 September 2019	30 September 2019	
	J]				

*[Handwritten signatures]*

1)	BLOCK 2C	Lift machine room Over Head tanks	In progress In progress	10 June 2019 15 June 2019	
----	----------	--------------------------------------	----------------------------	------------------------------	--

2)	BLOCK 2C	<b>INTERNAL FINISHING WORK</b>			stair case, lobby	
		A)	Internal tiling work	In progress		14 July 2019
		B)	Door shutter fixing	In progress		22 July 2019
		C)	Internal wiring work	In progress		31 July 2019
		D)	Sanitary fittings in toilets	10 July 2019		25 August 2019
		E)	Common area work	1 June 2019		31 August 2019
		F)	Aluminium window work	25 June 2019		14 August 2019
		G)	Internal Painting	5 July 2019		9 September 2019
		H)	External painting	10 August 2019		15 September 2019
		I)	Miscellaneous work	1 September 2019		30 September 2019
		J)				

1)	BLOCK 5	Lift machine room Over Head tanks	In progress In progress	5 June 2019 15 June 2019	
----	---------	--------------------------------------	----------------------------	-----------------------------	--

2)	BLOCK 5	<b>INTERNAL FINISHING WORK</b>			stair case, lobby	
		A)	Internal tiling work	In progress		20 June 2019
		B)	Door shutter fixing	In progress		25 June 2019
		C)	Internal wiring work	In progress		15 July 2019
		D)	Sanitary fittings in toilets	25 June 2019		31 July 2019
		E)	Common area work	15 June 2019		31 July 2019
		F)	Aluminium window work	15 June 2019		30 July 2019
		G)	Internal Painting	20 June 2019		5 August 2019
		H)	External painting	10 July 2019		15 August 2019
		I)	Miscellaneous work	15 August 2019		15 September 2019
		J)				

*[Handwritten signatures]*



SL NO	DESCRIPTION OF WORK	START DATE	END DATE	REMARKS
1)	CLUB HOUSE	In progress	31 December 2019	
2)	swimming pool	In progress	30 November 2019	
3)	STP	In progress	20 December 2019	
4)	Road Work	10 June 2019	25 December 2019	
5)	Compound wall	In progress	31 October 2019	
6)	Lift work	5 June 2019	20 December 2019	
7)	Substation,DG work	15 June 2019	5 December 2019	
8)	Water & Sanitation	20 June 2019	15 December 2019	
9)	Outdoor sport facility	15 July 2019	30 November 2019	
10)	parking	15 July 2019	15 December 2019	
11)	Fire fighting	1 July 2019	30 November 2019	

