

**PROGRESS JAIPUR PH-II AS ON 15 FEB 19**

<b>S.NO</b>	<b>MILESTONE</b>	<b>DESCRIPTION</b>	<b>STATUS</b>
1	MS 01 (D+120 Days)	(a) Work commence for all Towers (b) Slab casting for 20 DU (c) Brick work for 25 DU (d) Internal electrical 15 DU (e) Internal Plumbing & Sewage 20 DU (f) Internal plastering for 20 DU (g) Sample flat all category (h) 10% of Boundary wall	Completed Completed Completed Completed Completed Completed Completed
2	MS 02 (D+210 Days)	(a) Complete RCC work 03 TWR (120 DU).  (b) Complete brickwork 02 TWR (80 DU). (c) Complete Int plumbing & Sewage 02 TWR. (d) Complete Int plastering of 02 TWR (80 DU). (e) Complete ext plastering of 01 TWR.  (f) Complete Tile work of Toilet/Kitchen 01 TWR. (g) Complete Floor Tile of 01 TWR. (h) Fixing of int doors & complete Work of all window openings  (j) Complete OH tank, Lift M/C head room and all allied work of 02 TWR.  (k) Complete 75% of Boundary Wall work	Completed.  Completed  Completed  Work in progress  Work commenced.  Work under progress.  Work will commence after Finishing of floor tiles.  Work under progress.

**PROGRESS JAIPUR PH-II AS ON 15 FEB 19**

3	MS 03 (D+300 Days)	<p>(a) Complete RCC work 05 TWR.</p> <p>(b) Complete brickwork 04 TWR.</p> <p>(c) RCC work of Community Center.</p> <p>(d) Complete OH tank, Lift M/C head room, staircase and all allied work of 3 Towers</p> <p>(e) Complete int Plumbing &amp; Sewage of 04 TWR.</p> <p>(f) Complete Int plastering of 04 TWR.</p> <p>(g) Complete ext plastering of 02 TWR.</p> <p>(h) Complete Tile work of Toilet/Kitchen 03 TWR.</p> <p>(j) Complete Floor Tile of 03 TWR</p> <p>(k) Fixing of int doors &amp; complete work of all window openings of 03 TWR.</p> <p>(l) Complete work of common area for 02 TWR.</p> <p>(m) RCC work for basement 50%.</p> <p>(n) Ext water supply work to Commence.</p> <p>(p) Complete 100% work of Boundary Wall.</p>	<p>Work under progress.212 DU complete.</p> <p>Work under progress. 164 DU complete.</p> <p>Ground floor columns RCC work Under progress &amp; Basement roof slab 70% completed</p> <p>Work under Progress.</p> <p>Work under Progress.132 DU complete.</p> <p>Work under Progress 103 DU Complete</p> <p>Work under progress. 60 % plaster complete.</p> <p>Work under Progress .Up to 5<sup>th</sup> floor Toilets wall tile complete of two towers.</p> <p>Work commenced.</p> <p>Work to commence Sequentially after floor tile work.</p> <p>Work done till date, only plaster F=70%, E=50%, D=40%, L=20%, J=40%, H=40%, C=10%.</p> <p>Foundation done 80% &amp; Retaining wall 75% complete.</p> <p>02 Bore well installed &amp; working. UG tank excavation complete &amp; RCC work under progress.</p> <p>Work under progress.</p>
---	--------------------------	---	---

**PROGRESS JAIPUR PH-II AS ON 15 FEB 19**

		(q) Commencement of Fire Fighting work	Plinth beam RCC work 70% complete.  Work commenced in D, E, F basement.
--	--	--	---

- Backlog of work as per contractor will be made good by 4<sup>th</sup> Milestone. Close monitoring of project is being undertaken to ensure timely completion.

## PROGRESS JAIPUR PH-II AS ON 15 FEB 19



### C BLOCK:-

1. Brick work at 1<sup>st</sup> floor is in Progress.
2. Brick work at 2<sup>nd</sup> floor is in Progress.
3. Lintel casting work in Progress at 1<sup>st</sup> floor.
4. Chase cutting and GI conduit work at 1<sup>st</sup> floor.
5. 3<sup>rd</sup> floor columns reinforcement work is in progress.
6. Basement staircase & lift wall brick work is in progress.

## PROGRESS JAIPUR PH-II AS ON 15 FEB 19



### **D BLOCK:-**

1. Plumbing work at 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup> & 4<sup>th</sup> floor.
2. Electrical work 2<sup>nd</sup>, 3<sup>rd</sup> & 4<sup>th</sup> floor is in Progress.
3. Doors frame fixing work is in Progress at 5<sup>th</sup> floor.
4. Plaster work is in Progress at 4<sup>th</sup> & 5<sup>th</sup> floor.
5. Terrace level slab casted.
6. Brick work is in Progress at 7<sup>th</sup> floor.
7. MS railing fixing work is in Progress of DUs Balconies 2<sup>nd</sup>, 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup>, 6<sup>th</sup> floor.
8. Drain Excavation, PCC & brick work is in Progress.
9. Basement & stilt floor electrical wiring work is in progress.
10. Water Proofing work is in progress.
11. Firefighting work is in progress in basement.

## **PROGRESS JAIPUR PH-II AS ON 15 FEB 19**



### **E BLOCK:-**

1. Brick work at 8<sup>th</sup> & 9<sup>th</sup> floor is in Progress.
2. Electric work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup>, 6<sup>th</sup> & 7<sup>th</sup> floor.
3. Plumbing work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup>, 6<sup>th</sup> & 7<sup>th</sup> floor.
4. Doors frame fixing work is in Progress at 6<sup>th</sup> floor.
5. Plaster work is in Progress at 6<sup>th</sup> floor.
6. Terrace floor columns, Mumty RCC work is in progress.
7. Lintel casting at 7<sup>th</sup> floor work is in Progress.
8. M.S. Railing fixing in flats balconies 4<sup>th</sup>, 5<sup>th</sup> & 6<sup>th</sup> floor work is in Progress.
9. Drain Excavation, PCC& brick work is in Progress
10. Basement & stilt floor electrical wiring work is in progress.
11. Water Proofing work is in progress.
12. Firefighting work is in progress basement.
13. Parapet brick work is in progress.
14. Toilets wall tile work is in progress at 2<sup>nd</sup> & 3<sup>rd</sup> floor.

## **PROGRESS JAIPUR PH-II AS ON 15 FEB 19**



### **F BLOCK:-**

1. Brick work is in Progress at 8<sup>th</sup>, 9<sup>th</sup> & 10<sup>th</sup> floor.
2. Electric work at 2<sup>nd</sup>, 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup>, 6<sup>th</sup>, 7<sup>th</sup>, 8<sup>th</sup> & 9<sup>th</sup> floor is in Progress.
3. Plumbing work is in Progress at 6<sup>th</sup>, 7<sup>th</sup>, 8<sup>th</sup>, 9<sup>th</sup> & 10<sup>th</sup> floor.
4. Plaster work is in Progress at 8<sup>th</sup> floor.
5. Mumty slab casted & terrace pergola casted.
6. Scaffolding for external work is in Progress.
7. M.S. Railing fixing work up to 7<sup>th</sup>, 8<sup>th</sup>, 9<sup>th</sup> & 10<sup>th</sup> floor is in Progress.
8. Water proofing work is in progress in toilets at 5<sup>th</sup> & 6<sup>th</sup> floor.
9. Drain Excavation, PCC& brick work is in Progress.
10. Basement, stilt & 1<sup>st</sup> floor electrical wiring work is in progress.
11. Parapet wall brick work & coping is in progress.
12. Toilets wall tile work is in progress at 4<sup>th</sup> & 5<sup>th</sup> floor.
13. Door Frame fixing at 9<sup>th</sup> & 10<sup>th</sup> floor.
14. External plaster work is in progress.
15. Primer painting work is in progress at 1<sup>st</sup> floor.
16. Tile flooring work is in progress at 3<sup>rd</sup> floor.
17. Firefighting work is in progress in basement.

## PROGRESS JAIPUR PH-II AS ON 15 FEB 19



### **L BLOCK:-**

1. Brick work is in Progress at 1<sup>st</sup> and 2<sup>nd</sup> floor.
2. 5<sup>th</sup> Floor column R.C.C. work is in Progress.
3. 7<sup>th</sup> floor 03 Dus RCC work is in progress.
4. Electrical work is in Progress at 1<sup>st</sup> floor.
5. Plaster work is in Progress at 1<sup>st</sup> & bull mark, chicken wire mesh at 2<sup>nd</sup> floor.
6. Door frame fixing work is in progress 1<sup>st</sup> & 2<sup>nd</sup> floor.
7. Plumbing work is in Progress at 1<sup>st</sup> floor.

## **PROGRESS JAIPUR PH-II AS ON 15 FEB 19**



### **H BLOCK:-**

1. 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup> & 6<sup>th</sup> floor Plumbing work is in Progress.
2. Electrical work is in Progress at 4<sup>th</sup> & 5<sup>th</sup> floor.
3. Plaster work is in Progress at 4<sup>th</sup> floor.
4. Brick work is in Progress at 3<sup>rd</sup>, 4<sup>th</sup>, 5<sup>th</sup> and 6<sup>th</sup> floor.
5. Door frame fixing work is in Progress 5<sup>th</sup> floor.
6. 8<sup>th</sup> floor 2 DUs shuttering work is in progress.
7. 8<sup>th</sup> floor 2 DUs casting completed.
8. M.S. railing fixing at 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup> & 4<sup>th</sup> floor work is in progress.

## PROGRESS JAIPUR PH-II AS ON 15 FEB 19



### J BLOCK:-

1. Plumbing work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup> 4<sup>th</sup> & 5<sup>th</sup> floor.
2. Electrical work is in Progress at 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> floor.
3. Plaster work is in Progress at 3<sup>rd</sup> & 4<sup>th</sup> floor.
4. Brick work is in Progress at 3<sup>rd</sup>, 4<sup>th</sup> & 5<sup>th</sup> floor.
5. Door frame fixing work is in Progress 5<sup>th</sup> floor.
6. 7<sup>th</sup> floor columns RCC work is in progress.
7. 8<sup>th</sup> floor 2dus slab shuttering & reinforcement work is in progress.
8. M.S. Railing fixing at 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup>, 4<sup>th</sup> & 5<sup>th</sup> floor is in progress.

## **PROGRESS JAIPUR PH-II AS ON 15 FEB 19**



### **NON TOWER PART:-**

1. Excavation & dressing work is in Progress.
2. Back filling and compaction of footings work is in Progress.
3. PCC work is in Progress.
4. Shuttering & Reinforcement work of footings & retaining wall is in Progress.
5. Retaining Wall & column footing RCC work is in Progress.
6. Shuttering, reinforcement & RCC work is in Progress for footing columns.
7. DG room substation area waterproofing & Back filling work is in progress.
8. PCC & Stitching slab reinforcement & RCC work is in Progress.
9. Reinforcement work is in progress in Substation area for RCC wall.
10. Ramp-1 casted & Ramp -3 work is in progress.
11. Under ground water tank excavation, PCC & RCC work is in progress.
12. Sumps Excavation, Dressing, P.C.C, Brick work & RCC work is in progress.
13. Non tower part -2 slab RCC work is in progress.
14. Stair case shuttering & reinforcement work is in progress.

## **PROGRESS JAIPUR PH-II AS ON 15 FEB 19**



### **BOUNDARY WALL:-**

1. Excavation, Dressing and PCC work is in Progress.
2. R.R.M work is in Progress.
3. Plinth Beam RCC work is in progress.

## **PROGRESS JAIPUR PH-II AS ON 15 FEB 19**



### **COMMUNITY CENTRE:-**

1. R.C.C. work is in Progress for community center basement wall.
2. Excavation, Dressing & PCC work is in Progress.
3. Sumps brick work is in progress.
4. Basement roof shuttering, reinforcement & RCC work is in progress.
5. Ground floor columns RCC work is in progress.
6. First floor shuttering work is in progress.