

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18

- Time line for NOCs and Completion Certificate:-
 - ✓ Environment Clearance for STP: Expected by **31 Dec 18**
- Main Guard Room, Sub Guard Room, Club House, Shopping Center, External Water Supply of Package-I & II and External Firefighting of Package-I & II handed over to Society.
- Common area of **Blocks- A, B, C, D, P, N, H, J, K, L & M** Handed over to the Society and rectification of observations raised during handing over are in progress.
- Common area of Block - G inspected by the Society, Rectification of observations / handing over is in progress.
- All Lifts & External Electrification System handed over to Society. **Servicing of Lifts is in progress**
- Water Supply: Solenoid valve fitment in over head tanks of blocks completed.
- Works of upper basement water proofing are nearing completion.
 - PCC - **Completed**
 - Drain Board Work - **Completed**
 - Geo-textile Work - **Completed**
- Total DUs handed over - **562**
- Total DUs registered - **415** (approx.)
- Progress of Tower E: Finishing work i.e. final painting is in Progress, Tower is ready for Handing Over. **Thirty One DUs'** have been handed over to the allottees.
- Progress of Tower F: Finishing work in Progress, Tower will be ready for handing over after **30th Nov 18**. Aluminum glazing, electrical and Doors being fitted/done. **Twenty Eight DUs'** handed over to the allottee.

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



(VIEW OF PACKAGE-II)

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: M (Overall Completion 99.45%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

- Tower ready for Handing Over
- CP Fitting and deep cleaning being fitted/done at the time of Handing Over
- **Thirty Nine DUs' are handed over to the allottees**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: L (Overall Completion 99.14%)

Total Floors: - G+6

Total Flats: - 54 (1298.98 SF)

PROGRESS:

- Tower ready for Handing Over.
- CP Fitting and deep cleaning being fitted/done at the time of Handing Over
- **Thirty Six DUs' are handed over to the allottees**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: K (Overall Completion 99.21%)

Total Floors: - G+6

Total Flats: - 53 (1298.98 SF)

PROGRESS:

- Tower ready for Handing Over.
- CP Fitting and deep cleaning being fitted/done at the time of Handing Over
- **Thirty DUs' are handed over to the allottees**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: J (Overall Completion 99.21%)

Total Floors: - G+6

Total Flats: - 52 (1558.01 SF)

PROGRESS:

- Tower ready for Handing Over.
- CP Fittings and deep cleaning being fitted/done at the time of Handing Over
- Thirty Seven DUs' are handed over to the allottees
- Common area handed over to Society.

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: H (Overall Completion 99.26%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

PROGRESS:

- Tower ready for Handing Over.
- CP Fittings and deep cleaning being undertaken at the time of H/O.
- Aluminum glazing work for fire shaft is in progress
- **Thirty Nine DUs' are handed over to the allottees**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: G (Overall Completion 99.05%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

PROGRESS:

- Tower ready for Handing Over.
- CP Fittings and deep cleaning being fitted/done at the time of Handing Over
- Aluminum glazing work for fire shaft is in progress
- **Forty DUs' are handed over to the allottees**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: F (Overall Completion 98.06%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

- Finishing work in Progress, Tower will be ready for Handing Over after 30th Nov 18.
- CP Fittings, Aluminum glazing, Electrical fittings, Final painting and Doors being fitted / done.
- Twenty Eight DUs' are handed over to the allottee

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: E (Overall Completion 98.60%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

- Finishing work in Progress, Tower is ready for Handing Over.
- Final painting is in progress.
- Aluminum glazing work for fire shaft is in progress
- CP Fittings and Deep cleaning being fitted/done at the time of Handing Over
- **Thirty One DU's are handed over to the allottees**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



VIEW OF UPPER BASEMENT ROOF TOP DEVELOPMENT WORK

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



LOWER BASEMENT



UPPER BASEMENT

PROGRESS:

(a) LOWER BASEMENT:

FIRE FIGHTING WORK, INTERNAL ELECTRICAL	>98%
MECHANICAL VENTILATION	80%

(b) UPPER BASEMENT:

FIRE FIGHTING WORK, INTERNAL ELECTRICAL	>98%
MECHANICAL VENTILATION	65%

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: A (Overall Completion 99.89%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

- Handing Over is in progress.
- CP Fittings and Deep Cleaning being done at the time of Handing Over
- **Thirty Six DUs' are handed over to the allottees.**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: B (Overall Completion 99.6%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

- Handing Over is in progress.
- CP Fittings and Deep Cleaning being done at the time of Handing Over
- Forty Three DUs' are handed over to the allottees
- Common area handed over to Society.

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: C (Overall Completion 99.73%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

- Handing Over is in progress.
- CP Fittings and Deep Cleaning being done at the time of Handing Over
- **Forty DUs' are handed over to the allottees**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: D (Overall Completion 99.84%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

- Handing Over is in progress.
- CP Fittings and Deep Cleaning being done at the time of Handing Over
- **Forty Two DUs' are handed over to the allottees**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: Q (Overall Completion 98.98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

- Handing Over is in progress.
- CP Fittings and Deep Cleaning being done at the time of Handing Over
- Aluminum glazing work in progress for Ground floor common area & Fire Shafts
- Forty DUs' are handed over to the allottees

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: P (Overall Completion 99.63%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

- Handing Over is in progress.
- CP Fittings and Deep Cleaning being done at the time of Handing Over
- **Forty Three DUs' are handed over to the allottees**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18



TOWER NO: N (Overall Completion 99.63%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

- Handing Over is in progress.
- CP Fittings and Deep Cleaning being done at the time of Handing Over
- **Thirty Eight DUs' are handed over to the allottees**
- **Common area handed over to Society.**

PROGRESS DEHRADUN PH-II AS ON 20 NOV 18







Progress:- Arborticulture work is in progress. Work of Package-I is completed and handed over to AFNHB.

50% work is completed in Package-II and remaining work is in progress PDC for handing over is **31 Dec 18.**