

PROGRESS UPDATE: BHUBANESWAR PROJECT

AS ON 20 NOV 2018

1. **External Development Work** : All external development works completed
2. **Lift Work**: Commissioning of Lifts in all 07 blocks completed.
3. **Swimming Pool**: All civil works completed, Fixing of light and commissioning is in progress.
4. **STP**: All works completed including testing and commissioning
5. **Towers**: All major works in the towers are completed. Testing and commissioning of services are in progress.
6. **Energization of Sub Station: Work completed and** Sub Stations energized.
7. **Status of Completion/Occupancy Certificate**: Application for OC/CC submitted to BDA with EDC of end Dec 18.
8. **Possession & Registration of DUs**: Handing over of DUs commenced w.e.f 18 May 18 and 72 Dus(Officer Block-54 and Sailor Block-18) handed over. Registration of DUs commenced with 26 DUs(Officer Block-20 and Sailor Block-6) already registered.

PROGRESS UPDATE: BHUBANESWAR PROJECT **AS ON 20 NOV 2018**



TOWER NO: A OFFICERS (Overall completion-99.8%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

FIRE FIGHTING WORK	- 99% completed
EXTERNAL PAINT	- 100% completed
INTERNAL PAINTING	- 100% (Final paint completed)
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
SANITARY FITTING	- 100% completed
CP FITTING	- 100% completed

PROGRESS UPDATE: BHUBANESWAR PROJECT AS ON 20 NOV 2018



TOWER NO: B OFFICERS (Overall completion-99.8%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

FIRE FIGHTING WORK	-99% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
SANITARY FITTINGS	- 100% completed
PLUMBING	- 100% completed

PROGRESS UPDATE: BHUBANESWAR PROJECT

AS ON 20 NOV 2018



TOWER NO: C OFFICERS (Overall completion-99.8%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

FIRE FIGHTING WORK	- 99% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
SANITARY FITTING	- 100% completed
PLUMBING	- 100% completed

PROGRESS UPDATE: BHUBANESWAR PROJECT

AS ON 20 NOV 2018



TOWER NO: D OFFICERS (Overall completion-99.8%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

FIRE FIGHTING WORK	- 99% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
SANITARY FITTING	- 100% completed
CP FITTING	-100% completed

PROGRESS UPDATE: BHUBANESWAR PROJECT

AS ON 20 NOV 2018



TOWER NO: E SAILOR (Overall completion-99.6%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

FIRE FIGHTING WORK	- 99% completed
EXTERNAL PAINT	- 100% completed
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
SANITARY FITTING	-100% completed
PLUMBING	- 100% completed

PROGRESS UPDATE: BHUBANESWAR PROJECT

AS ON 20 NOV 2018



TOWER NO: F SAILOR (Overall completion-99.25%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

FIRE FIGHTING WORK	-99% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
STAIRCASE RAILING	-100% completed
FALSE CEILING	-100% Completed
TILING	- 100% completed
PLUMBING	- 100% completed

PROGRESS UPDATE: BHUBANESWAR PROJECT AS ON 20 NOV 2018



TOWER NO: G SAILOR (Overall completion-99.8%)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

FIRE FIGHTING WORK	- 97% completed
EXTERNAL PAINT	- 100% completed
ELECTRICAL WORK	- 100% completed
SANITARY FITTING	- 100% completed
CP FITTING	- 100% completed

PROGRESS UPDATE: BHUBANESWAR PROJECT

AS ON 20 NOV 2018



TOWER NO: COMMUNITY CENTER (Overall completion-97.80%)

Total floors: G+1

PROGRESS:

FIRE FIGHTING WORK	- 97% completed
EXTERNAL PAINT	-85% completed
PAINTING	- 100% (1 st coat paint completed)
ELECTRICAL WORK	- 95 completed
DOOR & WINDOW FIXING	- 60% completed
TILING	- 80% completed
BRICK WORK	- 100% completed

PROGRESS UPDATE: BHUBANESWAR PROJECT AS ON 20 NOV 2018

SWIMMING POOL



SWIMMING POOL- (Overall completion- 95%)

PROGRESS: - Mosaic Tile Work completed.

- Deck area tiling work also completed.

PROGRESS UPDATE: BHUBANESWAR PROJECT

AS ON 20 NOV 2018

LAND SCAPING WORK AT SITE



PROGRESS UPDATE: BHUBANESWAR PROJECT
AS ON 20 NOV 2018

PAVER BLOCK FIXING



PROGRESS UPDATE: BHUBANESWAR PROJECT AS ON 20 NOV 2018

SIGNAGE BOARD FIXING



PROGRESS UPDATE: BHUBANESWAR PROJECT AS ON 20 NOV 2018

EXTERNAL ELECTRICAL WORK AT CESU PREMISES (A)



EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 99%)

PROGRESS: All works completed. Common load charging completed.

PROGRESS UPDATE: BHUBANESWAR PROJECT

AS ON 20 NOV 2018

EXTERNAL ELECTRICAL WORK AT AFNHB SITE PREMISES (B)



**CABLE LAYING FROM TRF TO
PANEL AT S/S-2**



**CABLE LAYING FROM TRF TO
PANEL AT S/S-1**



ELECTRICITY CHARGING COMPLETED

EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 99%)

PROGRESS:

CIVIL FOUNDATIONS	- 100% completed
EQUIPMENT ERECTION	- 100% completed
STRUCTURE ERECTION	- FP & TP erected
CABLE LAYING	- 100% completed
CABLE END TERMINATION	- 99% completed
LT PANEL	- 100% Completed
LIGHTNING ARRESTOR	- 100% Completed)
STREET LIGHT	- 99% Completed
TELEPHONE SYSTEM	- 99% Completed
TESTING	-IR TEST completed