

**TOWER-C : 7<sup>th</sup> FLOOR SLAB**



**PROGRESS:**

1. Brick work at 5<sup>th</sup> floor in Progress.
2. GI conduit work at 1<sup>st</sup> floor.
3. 6<sup>th</sup> floor columns RCC work in progress.
4. Basement brick work and Firefighting work in progress.

## TOWER- D: TERRACE FLOOR SLAB



### **PROGRESS:**

1. Plumbing work at 9<sup>th</sup> floor and Electrical work 7<sup>th</sup>& 8<sup>th</sup> floor in Progress.
2. Doors frame fixing work at 10<sup>th</sup> floor and Plaster work at 5<sup>th</sup> floor in Progress.
3. Terrace floor work in Progress.

## TOWER- E: TERRACE BRICK BATS COBA



### **PROGRESS:**

1. Electric & Plumbing work at 10<sup>th</sup> floor in Progress.
2. Electrical wiring & Water proofing work in progress.
3. External plaster work & Tile & marble flooring work in progress.
4. Door shutters & Upvc doors, windows fixing work in progress
5. Terrace floor brick bats coba & other work in progress.

## TOWER- F: TERRACE FLOOR SLAB



### **PROGRESS:**

1. Terrace floor work & Electric work at 10<sup>th</sup> floor in Progress.
2. Plumbing work at 10<sup>th</sup> floor & Internal Plaster work at 10<sup>th</sup> floor in Progress.
3. Water proofing work in progress in toilets & balconies & 10<sup>th</sup> floor electrical wiring work in progress.
4. Primer painting & putty base coat work at 9<sup>th</sup> & 10<sup>th</sup> floor & Tile flooring work at 10<sup>th</sup> floor in progress.
5. Machine room shuttering & reinforcement work
6. OHWT Rcc work in progress.
7. Door shutters & Upvc doors, windows fixing work in progress.
8. Terrace floor brickbats coba & other work in progress.

## TOWER- L: TERRACE FLOOR SLAB



### **PROGRESS:**

1. Brick work at 9<sup>th</sup> floor & Terrace floor work in progress.
2. Electrical and Plaster work at 1<sup>st</sup> & bull mark, chicken wire mesh at 2<sup>nd</sup> floor.
3. Door frame fixing at 1<sup>st</sup> and 2<sup>nd</sup> floor Plumbing work in Progress.
4. Firefighting work in progress in basement.
5. Plumbing work 5<sup>th</sup> floor in progress.

## TOWER-H:TERRACE FLOOR SLAB



### **PROGRESS:**

1. 9<sup>th</sup> floor Plumbing and Electrical work at 7<sup>th</sup> floor in Progress.
2. Parapet wall brick work & door frame fixing work in Progress 6<sup>th</sup> floor.
3. Water proofing & firefighting work in progress in basement.

## TOWER- J: TERRACE FLOOR SLAB



### **PROGRESS:**

1. Plumbing work at 8<sup>th</sup> floor & electrical work at 4<sup>th</sup> floor in Progress.
2. Door frame fixing at 5<sup>th</sup> floor & terrace floor work in progress.
3. Basement firefighting & brick work in progress.
4. Water proofing work in progress.

## NON TOWER



### **PROGRESS:**

1. Stitching slab RCC work in progress.
2. Shuttering, Reinforcement work of footings & RCC of retaining wall in Progress.
3. Under ground water tank RCC work in progress.
4. Non tower part -4,3 & 6 slab RCC work in progress
5. Non tower part -5 columns & retaining wall RCC work in progress.
6. STP excavation work in progress.

## BOUNDARY WALL

### PROGRESS:

1. R.R.M & plinth Beam RCC work in progress.
2. Precast panel & columns fixing work in progress.
3. MS angle fixing work in progress.
4. Gate -2 RCC brickwork & Gate -1 Excavation & PCC work in progress.
5. Earthwork, Disposal & Compacting Earth works in progress.

## EXTERNAL SEWAGE

### PROGRESS:

1. Excavation work of sewer & water storm line in progress.
2. Sewer pipe line & manholes making work in progress.
3. Sewer line manholes making work in progress.

## COMMUNITY CENTRE



### PROGRESS:

1. OHWT RCC & brick work in progress at terrace floor.
2. Electrical work ground & Plumbing work in basement floor in progress.
3. External plaster work in progress.