

1. **PROGRESS IN TOWERS.** Further progress has been made in finishing internal works of all the blocks. Progress is being monitored closely by the Board and contractor chased for expediting the pace of work to complete the work as scheduled.

2. **PROGRESS IN COMMON AREA.** Following Common area works are in progress:

(a) Road works approx 70% completed and work in progress, EDC March 19.

(b) Laying of main Water supply line completed and connection from MDA awaited, testing and commissioning pending. EDC March 19.

(c) Internal Storm Water line completed, Connection to MDA storm water drain pending, EDC March 19.

(d) Laying of internal Sewage line completed, testing, commission and connection to MDA is pending. EDC March 19.

(e) Works in progress for landscaping, STP and swimming Pool mechanical equipment fitment. EDC March 19.

3. **LIFT WORK.** Both low and high speed testing of lifts installed in Block A, F, G, Hand Community Center have been completed. Installation of lifts has been completed in Block B & J. Installation works in Block C, D and E in progress.

4. **EXTERNAL ELECTRIFICATION AND FIRE NOC.** NOC obtained.

5. **STATUS OF PARTIAL OCCUPANCY.** Plan revalidation from MDA obtained, application for partial OC submitted to MDA.



**TOWER -A (OVER ALL COMPLETION = 97.67%)**

**JOBS COMPLETED – FLOORING IN FLATS AND COMMON AREAS COMPLETED  
EXTERNAL TEXTURE PAINT 98%.**

**ALUMINIUM WINDOWS AND DOORS**

**SUB MAIN WIRING AND METER PANELS COMPLETED**

**FITMENT OF METERS IN METER PANELS**

**FITMENT OF LIGHT FIXERS 98% COMPLETED**

**FIXING OF GARBAGE CHUTE COMPLETED**

**FIXING OF SOLAR PANEL ON TERRACE**

**TESTING OF ELECTRICAL WIRING**

**FINAL COAT OF OBD IN FLATS IN PROGRESS**

**FINAL COAT OF ENAMEL PAINT & POLISH ON TEAK DOORS IN PROGRESS**

**PENDING WORK- FITMENT OF CP FITTINGS IN TOILET & KITCHEN – PRIOR TO H/O.  
LETTER BOXES & NUMBER PLAT**



**TOWER -B (OVER ALL COMPLETION = 88.22%)**

**PROGRESS –**

- WATER PROOFING OF TOILETS AND BALCONIES IN PROGRESS**
- INTERNAL WIRING NEAR TO COMPLETION**
- EXTERNAL TEXTURE PAINT IN PROGRESS**
- SOLAR HEATER FITMENT COMPLETED**
- INTERNAL PAINTING WORK IN PROGRESS**
- FIRE FIGHTING WORK 90% COMPLETED**
- FIXING OF TEAK WOOD DOOR SHUTTERS.**
- VITRIFIED TILE FLOORING NEAR TO COMPLETION**

**PENDING WORK-**

- CC FLOORING IN STILTS**
- PLUMBING & ELECTRICAL SHAFT SHUTTERS**
- FIXING OF SHUTTERS IN ALUMINIUM WINDOWS.**
- FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.**
- FITMENT OF CP& SANITARY FIXTURES IN TOILETS, KITCHENS.**
- FINAL COAT OF PAINTING**



**TOWER -C (OVER ALL COMPLETION = 80.28%)**

**PROGRESS-**

**VITRIFIED FLOOR TILING IN PROGRESS  
LYING OF SEWER & STROM WATER LINE AT STILT FLOOR COMPLETED  
EXTERNAL PLASTER 98% COMPLETED  
EXTERNAL PAINTING WORK IN PROGRESS  
FLOORING OF STAIRCASE AND CORIDOOR COMPLETED  
FIXING OF TILES IN TOILETS& KITCHENS IN PROGRESS  
WATER PROOFING IN TOILET, KITCHEN& BALCONIES  
FIRE FIGHTING WORK 90% COMPLETED**

**PENDING WORK –**

**PLUMBING & ELECTRICAL SHAFT SHUTTERS  
CC FLOORING AT STILT FLOOR.  
INTERNAL PAINTING.  
FIXING OF DOOR SHUTTERS.  
FIXING OF FRAME & SHUTTERS IN WINDOWS.  
CP & SENITARY FIXTURES  
ELECTRICAL WIRING & FIXTURES  
LETTER BOXES & NUMBER PLAT**



**TOWER - D (OVER ALL COMPLETION = 76.75%)**

**PROGRESS-**

**EXTERNAL PLASTER IN OTS AREA & STAIRCASE 98%.  
EXTERNAL PAINTING WORK IN PROGRESS  
SEWER AND STROM WATER PIPE AT STILT FLOOR COMPLETED  
STONE FLOORING IN STAIR CASES COMPLETED  
PCC AT STILT FLOOR COMPLETED  
CASTING OF OVER HEAD WATER TANKS COMPLETED  
WATERPROOFING WORK IN PROGRESS**

**PENDING WORK –**

**PLUMBING & ELECTRICAL SHAFT SHUTTERS  
CASTING OF MACHINE ROOM.  
CC FLOORING AT STILT FLOOR.  
FIXING OF DOOR SHUTTERS.  
FIXING OF FRAME & SHUTTERS IN WINDOWS.  
CP & SENITARY FIXTURES  
ELECTRICAL WIRING & FIXTURES  
LETTER BOXES & NUMBER PLAT**



**TOWER -E (OVER ALL COMPLETION = 83.83%)**

**PROGRESS-**

**FIXING OF HDF DOOR SHUTTERS IN PROGRESS  
VITRIFIED & CERAMIC TILE FLOOR AND CLADDING WORK 97%  
FIXING OF TILES IN TOILET & KITCHEN NEAR COMPLETION.  
SUBMAIN & ELECTRICAL WIRING IN FLATS COMPLETED  
EXTERNAL TEXTURE & INTERNAL PAINTING IN PROGRESS  
SEWER AND STROM WATER PIPE AT STILT FLOOR COMPLETED  
PLUMBING & ELECTRICAL SHAFT SHUTTERS IN PROGRESS**

**PENDING WORK –**

**CC FLOORING AT STILT FLOOR.  
FIXING OF WINDOWS IN ALL FLATS  
SOLAR WATER HEATER & GARBAGE CHUTE  
SANITARY WARE AND CP FITTINGS IN ALL FLATS.  
FINAL COAT OF PAINTING  
LETTER BOXES & NUMBER PLATS**



**TOWER - F (OVER ALL COMPLETION = 95.55%)**

**PROGRESS-**

**FIXING OF SOLAR PANEL ON TERRACE COMPLETED.  
ELECTRICAL WIRING IN FLATS COMPLETED.  
FIXING OF METER PANELS COMPLETED  
SUBMAIN WIRING COMPLETED  
FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.  
PLUMBING & ELECTRICAL SHAFT SHUTTERS IN PROGRESS  
LIGHT FIXTURES IN COMMON AREA  
FLOORING AND TILE CLADDING WORK COMPLETED**

**PENDING WORK –**

**FINAL COAT OF OBD IN FLATS.  
FINAL COAT OF ENAMAL PAINT ON DOOR SHUTTERS, POLISH ON TEAK  
CP FITTINGS IN TOILET AND KITCHENS.  
LETTER BOXES & NUMBER PLAT**



**TOWER- G& H (OVER ALL COMPLETION = 94.38%)**

**PROGRESS-**

**VITRIFIED TILE FLOORING COMPLETED  
DOORS AND WINDOWS COMPLETED.  
GARBAGE CHUTE COMPLETED IN 7-1& 7-2  
SUBMAIN AND POINT WIRING COPLETED.  
EXTERNALTEXTURE PAINT95% COMPLETED.  
PLUMBING & ELECTRICAL SHAFT SHUTTERS  
FINAL COAT OF PAINTING IN PROGRESS.**

**PENDING WORK –**

**ELECTRICAL FIXTURES 95% COMPLETED  
FINAL COAT OF EXTERNAL PAINTING.  
FITMENT OF CP FITTINGS IN TOILET & KITCHEN.  
LETTER BOXES & NUMBER PLAT**



**TOWER- J (OVER ALL COMPLETION = 95.35%)**

**PROGRESS-**

**CC FLOORING AT STILT FLOOR.  
VITRIFIED TILE FLOORING COMPLETED  
INTERNAL & EXTERNAL PAINTING WORK IN PROGRESS  
ALUMINIUM WORK COMPLETED  
SUBMAIN WIRING COMPLETED  
FIXING OF SOLAR PANEL ON TERRACE COMPLETED  
PLUMBING & ELECTRICAL SHAFT SHUTTERS IN PROGRESS  
FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.**

**PENDING WORK**

**FINAL COAT OF PAINTING IN FLATS & COMMON AREA  
CP FITTING IN TOILETS & KITCHENS.  
LETTER BOXES & NUMBER PLATE**



## **COMMUNITY CENTRE – (OVER ALL COMPLETION = 97.62%)**

**PROGRESS-**

- INTERNAL OBD IN COMMON AREAS & 2<sup>ND</sup> FLOOR.**
- FIXING OF LIGHTS & FANS AT GROUND FLOOR.**
- EXTERNAL TEXTURE PAINT COMPLETED.**
- SUB MAIN WIRING COMPLETED.**
- FITMENT OF CP FITTINGS IN TOILET & KITCHEN**
- INTERNAL OBD 2<sup>ND</sup> COAT IN PROGRESS**

**PENDING WORK -**

- FINAL COAT OF ENAMEL PAINT ON DOOR SHUTTERS.**
- FIRE FIGHTING EQUIPMENT IN FIRE SHAFT.**
- FIXING OF LIGHTS & FAN AT BASMENT**
- WOOD WORK IN KITCHEN**



**FACILITY BLOCK – (OVER ALL COMPLETION = 97.82%)**

- PROGRESS-**
- 1<sup>st</sup> COAT OF ENAMEL PAINT COMPLETED.**
  - EXTERNAL TEXTURE PAINT FINAL COAT**
  - FIXING OF INTERLOCKING TILES IN SEETING AREA.**
- PENDING WORK –**
- OBD FINAL COAT AT ALL FLOOR.**
  - FINAL COAT OF ENAMAL PAINT ON ROLLING SHUTTERS.**
  - SUB MAIN WIRING IN SHAFT.**
  - FITMENT OF ELECTRICAL PANEL AND CONNECTIONS**



**MAIN GATE & BOUNDARY WALL - 80.15 % WORK IS COMPLETED**

**PROGRESS MEERUT PROJECT AS ON 15 FEB. 2019**



**ROAD WORK - 56.26 % COMPLETED.**



**STP – OVER ALL COMPLETION = 79.89%)**

**PROGRESS -**

**WATER PROOFING OF TOP SLAB COMPETED.**

**INTERNAL PARTITION WALLS COMPLETED**

**INTERNAL PLASTER WORK COMPLETED**

**INTERNAL WHITE WASH 1<sup>ST</sup> COAT COMPLETED.**

**FABRICATION AND FIXING M.S. WALK WAY COMPLETED**

**PUMPS FOUNDATION WORK COMPLETED.**

**FITMENT OF PUMPS & EQUIPMENTS IN PUMP ROOM IN PROGRESS**

**PENDING WORK –**

**FIXING OF MANHOLE COVERS OPENINGS**

**LIGHT FIXERS IN SIDE STP**

**COMMISSIONING OF THE SYSTEM**



**SWIMMING POOL – (OVER ALL COMPLETION = 49.59%)**

<b>PROGRESS -</b>	<b>RCC FOUNDATION AND WALLS COMPLETED WATER PROOFING COMPLETED CASTING OF BALANCING TANK COMPLETED PUMP ROOM CIVIL WORK COMPLETED. PIPEING WORK COMPLETED.</b>
<b>PENDING WORK -</b>	<b>TILING &amp; FINISHING WORK. FITMENT OF ELE AND MECHANICAL EQUIPMENT. FITMENT OF PUMP ROOM DOOR</b>



## **ELECTRICAL SUB STATION- (OVERALL COMPLETION 95.00 %)**

**PROGRESS -**                      **FITMENT OF FEEDER PILLAR COMPLETED EXCEPT FP 9.**  
**LAYING OF LT CABLES UPTO THE BLOCKS IS COMPLETED.**  
**STREET LIGHT CABLES LAID 33 POLES ERECTED.**  
**METER FITMENT IN METER PANELS COMPLETED IN BLOCK A,F,G,H**  
**AND,J COMPLETED**

**PENDING WORK –**              **ENERGISING OF SUB STATION**  
**FITMENT OF SOLOR LIGHTS**