

PROGRESS MEERUT AS ON 20 AUG 18



TOWER 1 – (OVER ALL COMPLETION = 97.56%)

JOBS COMPLETED – CC FLOORING OF STILT FLOOR.
EXTERNAL TEXTURE PAINT 95% COMPLETE.
ALUMINIUM WINDOWS DUST GUARDS
CEMENT PAINT BALCONY & CORRIDOR ONE COAT COMPLETED.
FIXING OF SHUTTERS OF PLUMBING & ELECTRICAL SHAFT 90% COMPLETED .
SUB MAIN WIRING IN ELECTRICAL SHAFT COMPLETED
FITMENT OF METER PANELS COMPLETED
FITMENT OF LIGHT FIXERS COMMON 90% COMPLETED
FIXING OF GARBAGE CHUTE COMPLETED
SOLAR PANEL ON TERRACE COMPLETED
METER ROOM EXHAUST FANS

PENDING WORK- FINAL COAT OF OBD IN FLATS WILL BE UNDERTAKEN ON H/O
FINAL COAT OF ENAMAL PAINT ON HDF DOOR SHUTTERS &
POLISH ON TEAK DOORS FINAL COAT
FITMENT OF CP FITTINGS IN TOILET & KITCHEN – PRIOR TO H/O.
O/H WATER TANK COVERS PROCURED UNDER FITMENT.
REPLACEMENT MANHOLE COVERS IN PROGRESS

PROGRESS MEERUT AS ON 20 AUG 18



TOWER 2 – (OVER ALL COMPLETION = 83.00%)

PROGRESS –

**WATER PROOFING OF TOILETS AND BALCONIES
PCC AT STILT FLOOR COMPLETED.
ALL DRAINS VIZ, WASTE SOIL, RAIN, GI, GAS PIPELINES LAID IN STILT.
LIFT SHAFT REPAIR COMPLETED
EXTERNAL PRIMER 90% COMPLETED
SOLAR HEATER FITMENT COMPLETED
1ST COAT OF ENAMEL PAINT ON RAILINGS OF CORRIDORE
PLASTER REPAIR 25% COMPLETED
1ST COAT OF OBD IN PROGRESS
FIXING OF METER PANELS**

PENDING WORK-

**EXTERNAL TEXTURE AND TOP COAT
WHITE WASH AT STILT FLOOR.
FIXING OF SHUTTERS IN WINDOWS.
FIXING OF SERVICE COUNTERS IN KITCHEN.
FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.
ENAMEL PAINT DOOR SHUTTERS.
FALSE CEILING IN TOILETS.
FITMENT OF CP FITTINGS IN TOILET & KITCHEN.**

PROGRESS MEERUT AS ON 20 AUG 18



TOWER 3 – (OVER ALL COMPLETION = 76.68%)

PROGRESS-

**BRICK COBA AT TERRACE 75% COMPLETED.
LYING OF SEWER & STROM WATER LINE AT STILT FLOOR80%.
EXTERNAL PLASTER 98% COMPLETED
EXTERNAL PRIMER 90% COMPLETED
PCC AT STILT FLOOR 70% COMPLETED
FLOORING OF STAIRCASE AND CORIDOOR
FIXING OF TILES IN TOILETS IN PROGRESS
WATER PROOFING IN TOILET, KITCHEN& BALCONIES**

PENDING WORK –

**CC FLOORING AT STILT FLOOR.
FIXING OF TILES IN 50 FLATS.
INTERNAL & EXTERNAL PAINTING.
FIXING OF DOOR SHUTTERS.
FIXING OF FRAME & SHUTTERS IN WINDOWS.
TILING IN OH WATER TANK & GI PIPE LINE AT TERRACE.**

PROGRESS MEERUT AS ON 20 AUG 18



TOWER 4 – (OVER ALL COMPLETION = 73.67%)

PROGRESS-

**EXTERNAL PLASTER IN OTS AREA & STAIRCASE 98%.
BRICK WORK OF PLUMBING SHAFT COMPLETED.
CASTING OF OH WATER TANK AT TERRACE COMPLETED.
EXTERNAL PRIMER 90% COMPLETED
SEWER AND STROM WATER PIPE AT STILT FLOOR
STONE FLOORING IN STAIR CASES 95% COMPLETED
PCC AT STILT IN PROGRESS**

PENDING WORK –

**CASTING OF ONE TANK & MACHINE ROOM.
CC FLOORING AT STILT FLOOR.
INTERNAL & EXTERNAL PAINTING.
FIXING OF DOOR SHUTTERS.
FIXING OF FRAME & SHUTTERS IN WINDOWS.
FLOOR TILES & GRANITE ON KITCHEN & WASH BASIN COUNTERS.**

PROGRESS MEERUT AS ON 20 AUG 18



TOWER 5 – (OVER ALL COMPLETION = 79.35%)

PROGRESS-

**FIXING OF TILES IN BED ROOMS 60% COMPLETED.
FIXING OF TILES IN TOILET & KITCHEN 65% COMPLETED.
ELECTRICAL WIRING IN FLATS 90% COMPLETED
PLASTER REPAIRING IN STAIRCASE.
EXTERNAL PRIMER 90% COMPLETED
FIXING OF MARBLE ON FIRE STAIRCASE IS COMPLETED.
INTERNAL PUTTY WORK IN PROGRESS
WATER PROOFING IN TOILET, KITCHEN & BALCONIES**

PENDING WORK –

**PCC & CC FLOORING AT STILT FLOOR.
FIXING TILES IN 25 FLATS.
INTERNAL & EXTERNAL PAINTING.
FIXING OF DOOR SHUTTERS & WINDOWS IN ALL FLATS
SOLAR WATER HEATER & GARBAGE CHUTE
SANITARY WARE AND CP FITTINGS IN ALL FLATS.
GARBAGE CHUTE**

PROGRESS MEERUT AS ON 20 AUG 18



TOWER 6 – (OVER ALL COMPLETION = 94.47%)

PROGRESS-

**CC FLOORING AT STILT FLOOR 80% COMPLETED
FIXING OF SOLAR PANEL ON TERRACE COMPLETED.
ELECTRICAL WIRING IN FLATS COMPLETED.
REPAIRING OF HDF DOOR SHUTTERS COMPLETED
FIXING OF JALI SHUTTERS IN WINDOWS TILL 9TH FLOORS
FIXING OF METER PANELS COMPLETED
REPAIRING OF TILES IN TOILET & KITCHEN COMPLETED
SUBMAIN WIRING COMPLETED
FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.**

PENDING WORK –

**FIXING OF 16 TEAK DOOR SHUTTERS.
FINAL COAT OF OBD IN FLATS.
FINAL COAT OF ENAMAL PAINT ON DOOR SHUTTERS, POLISH ON TEAK
CP FITTINGS IN TOILET AND KITCHENS.
FITMENT OF WINDOW GRILLS.**

PROGRESS MEERUT AS ON 20 AUG 18



TOWER 7 – (OVER ALL COMPLETION = 92.90%)

PROGRESS-

**GRINDING OF MARBLE IN CORRIDOR NEARING COMPLETION.
GARBAGE CHUTE COMPLETED IN 7-I& 7-2
REPAIRING OF TILES IN TOILET & KITCHEN NEARING COMPLETION.
SUBMAIN AND POINT WIRING COPLETED.
REPAIRING OF DOOR SHUTTERS.
EXTERNALTEXTURE PAINT 65% COMPLETED.
FIXING OF SOLAR PANEL ON TERRACE COMPLETED IN 7-I & 7-II.**

PENDING WORK –

**EXTERNAL TEXTURE PAINT IN PROGRESS.
FINAL COAT OF OBD IN FLATS.
ENAMEL PAINT 2ND COAT ON DOOR SHUTTERS.
FITMENT OF CP FITTINGS IN TOILET & KITCHEN.**

PROGRESS MEERUT AS ON 20 AUG 18



TOWER 8 – (OVER ALL COMPLETION = 92.67%)

PROGRESS-

**CC FLOORING AT STILT FLOOR.
REPAIR OF VITRIFIED COMPLETED
PAINTING WORK IN PROGRESS
PRIMER EXTERNAL COMPLETED
METER PANELS FITTED
ALUMINIUM WORK NEARING COMPLETION
SUBMAIN WIRING COMPLETED
FIXING OF SOLAR PANEL ON TERRACE COMPLETED
RECTIFICATION OF CERAMIC TILES IN TOILETS & KITCHENS**

PENDING WORK –

**EXTERNAL TEXTURE PAINT 40 % PENDING.
FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.
FINAL COAT OF OBD IN FLATS.
CP FITTING IN TOILETS & KITCHENS.
FINAL COAT OF ENAMAL PAINT ON DOOR SHUTTERS.
GRINDING COMPLETED POLISH PENDING**

PROGRESS MEERUT AS ON 20 AUG 18



COMMUNITY CENTRE – (OVER ALL COMPLETION = 97.47%)

PROGRESS-

- INTERNAL OBD IN COMMON AREAS & 2ND FLOOR.**
- FIXING OF LIGHTS & FAN AT GROUND FLOOR.**
- EXTERNAL TEXTURE PAINT.**
- FALSE CEILING IS COMPLETED AT BASEMENT.**
- SUB MAIN WIRING COMPLETED.**
- FITMENT OF CP FITTINGS IN TOILET & KITCHEN**
- INTERNAL OBD 2ND COATIN PROGRESS**

PENDING WORK.

- ENAMEL PAINT ON DOOR SHUTTERS.**
- FIRE FIGHTING EQUIPMENT IN FIRE SHAFT.**
- FIXING OF LIGHTS & FAN AT BASMENT**

PROGRESS MEERUT AS ON 20 AUG 18



FACILITY BLOCK – (OVER ALL COMPLETION = 95.64%)

**PROGRESS- 1st COAT OF ENAMEL PAINT COMPLETED.
EXTERNAL TEXTURE PAINT FINAL COAT
FIXING OF INTERLOCKING TILES IN SEETING AREA.**

PENDING WORK –.

**OBD FINAL COAT AT ALL FLOOR.
FINAL COAT OF ENAMEL PAINT ON ROLLING SHUTTERS.
SUB MAIN WIRING IN SHAFT.
FIRE FIGHTING EQUIPMENT IN FIRE SHAFT.**

PROGRESS MEERUT AS ON 20 AUG 18



MAIN GATE & BOUNDARY WALL - 80.15 % WORK IS COMPLETED

PROGRESS MEERUT AS ON 20 AUG 18



ROAD WORK - 43.44 % COMPLETED.

PROGRESS MEERUT AS ON 20 AUG 18



STP – OVER ALL COMPLETION = 39.63%)

PROGRESS - WATER PROOFING OF TOP SLAB COMPETED.

INTERNAL PARTITION WALL IN PROGRESS

PENDING WORK – INTERNAL FINISHING & WHITE WASH IN ALL CHAMBERS.

FITMENT OF PUMPS & EQUIPMENTS IN PUMP ROOM.

PROGRESS MEERUT AS ON 20 AUG 18



SWIMMING POOL – (OVER ALL COMPLETION = 37.51%)

PROGRESS - RCC OF KIDS POOL FOUNDATION

REINFORCEMENT OF WALL COMPLETED

SHUTTERING WORK IN PROGRESS

PENDING WORK - CASTING OF WALL.

WATER PROOFING, TILING & FINISHING WORK.

ALL ELECTRICAL & MECHANICAL WORK.

CASTING OF BALANCING TANK WALLS

PROGRESS MEERUT AS ON 20 AUG 18



Power house - (Overall completion 95.00 %)

PROGRESS - Fitment of feeder pillar completed except FP 9.

Laying of LT cables upto the Blocks is completed.

Street light cables laid 33 poles erected.

Meter fitment in meter panels in progress.

PENDING WORK –

Energising of sub station