

PROGRESS BHUBANESWAR AS ON 15 JUN 2018
WEB UP DATE FOR AFNHB BHUBANESWAR PROJECT

1. Dismantling and removing of Batching plant 100% completed,
2. **External Development Work**
 - (a) Roads works completed
 - (b) Drains work completed.
 - (c) Cable laying completed.
 - (d) Fixing of street lights except 2 nos completed these 2 nos poles are to be installed at temporary substation of M/s OICL. The same shall be completed after energization of substation.
3. **Lift Work:** Commissioning of Lifts, 06 blocks completed, balance one block work in progress EDC by end Jun 18.
4. **Swimming Pool:** Civil work completed, finishing work is in progress EDC 30 Jun 18
5. **STP:** Civil work and mechanical installation completed. Testing in progress.
6. **Towers:** Balance work of firefighting, internal wirings, paintings, door fixing in few flats are in progress. No major work pending. Testing and commissioning of all services is in progress.
7. **Energization of Sub Station:** Medium Voltage (MV) Inspection by CESU authority undertaken on 19 May 18 for substations and other electro mechanical items. Energization of substation is expected by end June 18.
8. **Status of Completion/Occupancy Certificate:** NOCs from CESU, BMC obtained inspection by PH & MOE & F completed, waiting for reports, inspection by fire Dept EDC 30 JUNE. On receipt of all NOCs, application for OC will be made to BDA.
9. **Possession:** Handing over of DUs commenced from 18 May 18. 6 Nos Dus have been handing over.(5-Officer Block,1-Sailor Block)
10. Handing over of DUs of top floor of Block A and G will commence from 11 Jun 18. Similarly handing over of Block B and E DUs would commence w.e.f. 25 Jun 18.
11. Average daily labour strength at site during May 18 - June 18 is 161.

PROGRESS BHUBANESWAR AS ON 15 JUN 2018



TOWER NO: A OFFICERS (Overall completion-99.5%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

CHINA WARE FITTING	- 100% completed
PAINTING (INTERNAL)	- 100% (Final paint completed)
EXTERNAL PAINT	- 100% completed
ELECTRICAL WORK	- 99% completed
DOOR & WINDOW FIXING	- 100% completed
FIRE FIGHTING WORK	- 95% completed
CP FITTING	- 100% completed

PROGRESS BHUBANESWAR AS ON 15 JUN 2018



TOWER NO: B OFFICERS (Overall completion-97.85%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

PLUMBING	- 95% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 99% completed
FIRE FIGHTING WORK	-95% completed
DOOR & WINDOW FIXING	- 100% completed
CHINA WARE FITTING	- 95% completed

PROGRESS BHUBANESWAR AS ON 15 JUN 2018



TOWER NO: C OFFICERS (Overall completion-96.5%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

PLUMBING	- 90% completed
CHINA WARE FITTING	- 90% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 99% completed
DOOR & WINDOW FIXING	- 100% completed
FIRE FIGHTING WORK	- 95% completed

PROGRESS BHUBANESWAR AS ON 15 JUN 2018



TOWER NO: D OFFICERS (Overall completion-98.5%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

CHINA WARE FITTING	- 100% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 99% completed
DOOR & WINDOW FIXING	- 100% completed
FIRE FIGHTING WORK	- 95% completed
CP FITTING	-100% completed

PROGRESS BHUBANESWAR AS ON 15 JUN 2018



TOWER NO: E SAILOR (Overall completion-96.25%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

EXTERNAL PAINT	- 100% completed
PLUMBING	- 80% completed
ELECTRICAL WORK	- 98% completed
FIRE FIGHTING WORK	- 95% completed
DOOR & WINDOW FIXING	- 100% completed
CHINA WARE FITTING	-100% completed

PROGRESS BHUBANESWAR AS ON 15 JUN 2018



TOWER NO: F SAILOR (Overall completion-93.55%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

TILING	- 100% completed
PLUMBING	- 80% completed
EXTERNAL PAINT	-90% completed
ELECTRICAL WORK	- 98% completed
FIRE FIGHTING WORK	-95% completed
DOOR & WINDOW FIXING	- 100% completed
STAIRCASE RAILING	-100% completed
FALSE CEILING	-100% Completed

PROGRESS BHUBANESWAR AS ON 15 JUN 2018



TOWER NO: G SAILOR (Overall completion-99.5%)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

EXTERNAL PAINT	- 100% completed
CHINA WIRE FITTING	- 100% completed
ELECTRICAL WORK	- 98% completed
FIRE FIGHTING WORK	- 95% completed
CP FITTING	- 100% completed

PROGRESS BHUBANESWAR AS ON 15 JUN 2018



TOWER NO: COMMUNITY CENTER (Overall completion-95.10%)

Total floors: G+1

PROGRESS:

BRICK WORK	- 90% completed
PAINTING	- 100% (1 st coat paint completed)
ELECTRICAL WORK	- 90% completed
FIRE FIGHTING WORK	- 85% completed
DOOR & WINDOW FIXING	- 60% completed
EXTERNAL PAINT	- 75% completed
TILING	- 80% completed

PROGRESS BHUBANESWAR AS ON 15 JUN 2018

SWIMMING POOL



SWIMMING POOL- (Overall completion- 77%)

PROGRESS: Plastering work in progress.

PROGRESS BHUBANESWAR AS ON 15 JUN 2018

LIFT WORK



LIFT WORK (Overall completion- 95%)

Lift commissioning completed A, B, C, D, E & G block.

Commissioning of lift in F block will be completed by 30 JUNE 18.

PROGRESS BHUBANESWAR AS ON 15 JUN 2018

EXTERNAL DRAIN WORK



EXTERNAL DRAIN WORK (Overall completion- 99%)

PROGRESS: Cover casting work in progress.

PROGRESS BHUBANESWAR AS ON 15 JUN 2018

RECHARGE PIT



RECHARGE PIT (Overall completion- 96%)

PROGRESS: Back filling work in progress.

PROGRESS BHUBANESWAR AS ON 15 JUN 2018

GATE



PROGRESS: Fixing work in progress.

PROGRESS BHUBANESWAR AS ON 15 JUN 2018

PUMP ROOM



PUMP ROOM

PROGRESS: Installation completed & testing work in progress.

PROGRESS BHUBANESWAR AS ON 15 JUN 2018

EXTERNAL ELECTRICAL WORK AT CESU PREMISES (A)



EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 90%)

PROGRESS: All works completed

N.B:- CESU DIRECTED TO MRT DIVISION FOR INSTALLATION OF COMMON METERING & CHARGING WILL BE DONE SHORTLY.

PROGRESS BHUBANESWAR AS ON 15 JUN 2018

EXTERNAL ELECTRICAL WORK AT AFNHB SITE PREMISES (B)



CABLE LAYING FROM TRF TO PANEL AT S/S-2



CABLE LAYING FROM TRF TO PANEL AT S/S-1



STREET LIGHT POLE ERECTION



STREET LIGHT FITTING FIXING

EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 96%)

PROGRESS:

CIVIL FOUNDATIONS	- 95% completed
EQUIPMENT ERECTION	- 100% completed
STRUCTURE ERECTION	- FP & TP erected
CABLE LAYING	- 100% completed
CABLE END TERMINATION	- 95% completed
LT PANEL	- 100% Completed
LIGHTNING ARRESTOR	- 100% Completed)
STREET LIGHT	- 75% Completed
TELEPHONE SYSTEM	- Telephone cabling work in progress
TESTING	-IR TEST completed