

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

AVERAGE DAILY LABOUR IN DEC 2017- JAN 2018: 188



TOWER NO: A1 OFFICERS (Overall completion-95.45%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Terrace structure completed)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 100% completed
CHINA WARE FITTING	- 95% completed
PAINTING (INTERNAL)	- 100% (1st coat paint completed)
EXTERNAL PAINT	- 80% completed
ELECTRICAL WORK	- 92% completed
DOOR & WINDOW FIXING	- 90% completed
FIRE FIGHTING WORK	- 50% completed
CP FITTING	- 85% completed
BALCONY RAILING	- 100% completed
STAIRCASE RAILING	- 100% completed
FALSE CEILING	-100% Completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2018



TOWER NO: A2 OFFICERS (Overall completion-90.28%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 80% completed
PAINTING	-80% (1st coat paint completed)
EXTERNAL PAINT	-80% completed
ELECTRICAL WORK	- 80% completed
FIRE FIGHTING WORK	- 40% completed
DOOR & WINDOW FIXING	- 60% completed
BALCONY RAILING	-100% completed
CHINA WARE FITTING	- 90% completed
STAIRCASE RAILING	- 80% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2018



TOWER NO: A3 OFFICERS (Overall completion-92.19%)

Total floors: S1+S2+8

Total Flats: 32

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed (terrace structure completed)
	BRICK WORK	- 100% completed (Except lower & upper stilt)
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 90% completed
	CHINA WARE FITTING	- 90% completed
	PAINTING	-90% (1st coat paint completed)
	EXTERNAL PAINT	-80% completed
	ELECTRICAL WORK	- 85% completed
	DOOR & WINDOW FIXING	- 60% completed
	FIRE FIGHTING WORK	- 35% completed
	BALCONY RAILING	-100% completed
	STAIRCASE RAILING	-90% completed
	FALSE CEILING	-20% Completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2018



TOWER NO: A4 OFFICERS (Overall completion-93.70%)

Total floors: S1+S2+8

Total Flats: 32

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed (Terrace structure completed)
	BRICK WORK	- 100% completed (Except lower & upper stilt)
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING/GRANITE	- 100% completed
	PLUMBING	- 100% completed
	CHINA WARE FITTING	- 90% completed
	PAINTING	-100% (1 st coat paint completed)
	EXTERNAL PAINT	-80% completed
	ELECTRICAL WORK	- 80% completed
	DOOR & WINDOW FIXING	- 60% completed
	FIRE FIGHTING WORK	- 50% completed
	CP FITTING	-60% completed
	BALCONY RAILING	-100% completed
	STAIRCASE RAILING	-100% completed
	FALSE CEILING	-70% Completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2018



TOWER NO: B1 SAILOR (Overall completion-86.49%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
EXTERNAL PAINT	- 90% completed
PLUMBING	- 80% completed
PAINTING	- 90% (1st coat paint completed)
ELECTRICAL WORK	- 70% completed
FIRE FIGHTING WORK	- 30% completed
DOOR & WINDOW FIXING	- 50% completed
CHINA WARE FITTING	- 90% completed
FALSE CEILING	-80% Completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2018



TOWER NO: B2 SAILOR (Overall completion-80.65%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 95% completed
PLUMBING	-80% completed
PAINTING	- (1st coat paint 80% completed)
EXTERNAL PAINT	-80% completed
ELECTRICAL WORK	- 60% completed
FIRE FIGHTING WORK	- 20% completed
DOOR & WINDOW FIXING	- 35% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2018



TOWER NO: B3 SAILOR (Overall completion-96.22%)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

STRUCTURAL WORK	- 100% completed (Terrace structure completed)
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 100% completed
PAINTING	- 100% (1st coat paint completed)
EXTERNAL PAINT	-80% completed
CHINA WIRE FITTING	- 80% completed
ELECTRICAL WORK	- 87% completed
DOOR & WINDOW FIXING	- 100% completed
FIRE FIGHTING WORK	- 40% completed
CP FITTING	-85% completed
BALCONY RAILING	- 100% completed
FALSE CEILING	-100% Completed
STAIRCASE RAILING	-100% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2018



TOWER NO: COMMUNITY CENTER (Overall completion-87%)

Total floors: G+1

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 90% completed
EXTERNAL PLASTERING	- 90% completed
INTERNAL PLASTERING	- 90% completed
PAINTING	- (only 1 st coat putty completed)
ELECTRICAL WORK	- 30% completed
FIRE FIGHTING WORK	- 10% completed

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

EXTERNAL SERVICES



UNDER GROUND RESERVOIR- (Overall completion-53.68%)

PROGRESS: Manhole cover fixing completed.

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

BOUNDARY WALL



BOUNDARY WALL- (Overall completion- 85.25%)

PROGRESS: Painting work in progress

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

SWIMMING POOL



SWIMMING POOL- (Overall completion- 53%)

PROGRESS: Balancing tank tiling work in progress & Accessories reached at site.

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

SWERAGE TRETMENT PLANT



SWERAGE TRETMENT PLANT (Overall completion- 77%)

PROGRESS: Installation completed.

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

LIFT WORK



LIFT WORK (Overall completion- 65%)

PROGRESS: 14 Nos lift material has arrived at site. And 10 nos lift work in progress all block

Lift commissioning completed A1 & A4 block.

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

EXTERNAL DRAIN WORK



EXTERNAL DRAIN WORK (Overall completion- 45%)

PROGRESS: Raft casting work in progress.

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

FIREFIGHTING WORK



FIREFIGHTING WORK

PROGRESS: Ring line work near sailor block.

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

EXTERNAL ROAD & RETAINING WALL WORK




EXTERNAL ROAD & RETAINING WALL WORK (Overall completion- 43.28%)

PROGRESS: PCC work in progress.

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

RECHARGE PIT



RECHARGE PIT (Overall completion- 20%)

PROGRESS: Wall casting work in progress.

ROGRESS BHUBANESWAR AS ON 15 JAN 2018

CEMENT JALI



PROGRESS: A1 block completed & A4 block work in progress.

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

EXTERNAL ELECTRICAL WORK AT CESU PREMISES (A)



EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 89%)

PROGRESS:

SP ERECTION	- 100% completed
DP ERECTION	- 100% completed
FP ERECTION	- 100% completed
CONDUCTOR STRINGING	- 100% completed
CIVIL FOUNDATIONS	-100% completed
EQUIPMENT ERECTION	- Transformer, VCB, Isolator, CT & PT and CR panel erected
STRUCTURE ERECTION	- CT, PT, and Isolator & VCB structure erected
CABLE LAYING	- 100% completed
CABLE END TERMINATION	- 100% completed
EARTHING	- 100% completed
CONTROL CABLE	- 80% completed
AB CABLE	-50% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2018

EXTERNAL ELECTRICAL WORK AT AFNHB SITE PREMISES (B)




**CABLE LAYING FROM TRF TO
PANEL AT S/S-2**



**CABLE LAYING FROM TRF TO
PANEL AT S/S-1**



**LT CABLE LAYING FOR
OFFICER BLOCK**



**LA WORK AT OFFICER
BLOCK**

EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 65%)

PROGRESS:

CIVIL FOUNDATIONS	- 95% completed
EQUIPMENT ERECTION	- Transformers, DG sets erection
STRUCTURE ERECTION	- FP & TP erected
CABLE LAYING	- Started at officer block
CABLE END TERMINATION	- To be done
EARTHING	- Completed
OH LINE	- Completed
DG FUEL ROOM	- Completed
LT PANEL	- 05 nos transformer panel erected
LIGHTNING ARRESTOR	- Earthing of officers block completed (A3 & A4 BLOCK)
STREET LIGHT	- Pole foundation work started
TELEPHONE SYSTEM	- HDPE pipe laying work in progress
TESTING	- IR TEST completed