

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

AVERAGE DAILY LABOUR IN AUG-SEP: 319



TOWER NO: A1 OFFICERS (Overall completion-92.44%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Terrace structure completed)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 100% completed
CHINA WARE FITTING	- 95% completed
PAINTING	- 75% (1st coat paint completed)
EXTERNAL PAINT	- 80% completed
ELECTRICAL WORK	- 80% completed
DOOR & WINDOW FIXING	- 90% completed
FIRE FIGHTING WORK	- 35% completed
CP FITTING	- 85% completed
BALCONY RAILING	- 100% completed
STAIRCASE RAILING	- 100% completed
FALSE CEILING	- 100% Completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017



TOWER NO: A2 OFFICERS (Overall completion-87.15%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 95% completed
PLUMBING	- 80% completed
PAINTING	- (1st coat paint 40% completed)
EXTERNAL PAINT	-60% completed
ELECTRICAL WORK	- 60% completed
FIRE FIGHTING WORK	- 30% completed
DOOR & WINDOW FIXING	- 40% completed
BALCONY RAILING	-100% completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017



TOWER NO: A3 OFFICERS (Overall completion-**88.93%**)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (terrace structure completed)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 70% completed
CHINA WARE FITTING	- 90% completed
PAINTING	- (1st coat paint 60% completed)
EXTERNAL PAINT	-80% completed
ELECTRICAL WORK	- 75% completed
DOOR & WINDOW FIXING	- 60% completed
FIRE FIGHTING WORK	- 25% completed
BALCONY RAILING	-100% completed
STAIRCASE RAILING	-70% completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017



TOWER NO: A4 OFFICERS (Overall completion-89.49%)

Total floors: S1+S2+8

Total Flats: 32

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed (Terrace structure completed)
	BRICK WORK	- 100% completed (Except lower & upper stilt)
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING/GRANITE	- 100% completed
	PLUMBING	- 100% completed
	CHINA WARE FITTING	- 90% completed
	PAINTING	- 75% (1 st coat paint completed)
	EXTERNAL PAINT	-80% completed
	ELECTRICAL WORK	- 75% completed
	DOOR & WINDOW FIXING	- 60% completed
	FIRE FIGHTING WORK	- 30% completed
	CP FITTING	-60% completed
	BALCONY RAILING	-100% completed
	STAIRCASE RAILING	-100% completed
	FALSE CEILING	-30% Completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017



TOWER NO: B1 SAILOR (Overall completion-73.82%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed
BRICK WORK	- 95% completed
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 80% completed
EXTERNAL PAINT	- Texture work Started
PLUMBING	- 70% completed
PAINTING	- (1st coat paint started)
ELECTRICAL WORK	- 40% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017



TOWER NO: B2 SAILOR (Overall completion-62.68%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 95% completed
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 95% completed
TILING	- 20% completed
PLUMBING	- 60% completed
PAINTING	- (2nd coat putty started)
ELECTRICAL WORK	- 40% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017



TOWER NO: B3 SAILOR (Overall completion-93.75%)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

STRUCTURAL WORK	- 100% completed (Terrace structure completed)
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 95% completed
PLUMBING	- 100% completed
PAINTING	- 75% (1st coat paint completed)
EXTERNAL PAINT	-80% completed
CHINA WIRE FITTING	- 80% completed
ELECTRICAL WORK	- 85% completed
DOOR & WINDOW FIXING	- 90% completed
FIRE FIGHTING WORK	- 20% completed
CP FITTING	-85% completed
BALCONY RAILING	- 100% completed
FALSE CEILING	-100% Completed
STAIRCASE RAILING	-90% completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017



TOWER NO: COMMUNITY CENTER (Overall completion-87%)

Total floors: G+1

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed (Except terrace structure)
	BRICK WORK	- 90% completed
	EXTERNAL PLASTERING	- 90% completed
	INTERNAL PLASTERING	- 90% completed
	PAINTING	- (only 1 st coat putty completed)
	ELECTRICAL WORK	- 30% completed
	FIRE FIGHTING WORK	- 10% completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017



CONNECTING SLAB (B2 & B3 BLOCK)

PROGRESS: Slab shuttering & reinforcement work in-between B2 & B3 (STILT-2).

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

EXTERNAL SERVICES



UNDER GROUND RESERVOIR- (Overall completion-44.94%)

PROGRESS: Tiling work competed.

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

BOUNDARY WALL



BOUNDARY WALL- (Overall completion- 66%)

PROGRESS: Copping casting & plastering work in progress

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

SWIMMING POOL



SWIMMING POOL- (Overall completion- 27%)

PROGRESS: Drain casting completed.

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

SWERAGE TRETMENT PLANT



SWERAGE TRETMENT PLANT (Overall completion- 33%)

PROGRESS: Column casting work in progress.

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

LIFT WORK



LIFT WORK (Overall completion- 30%)

PROGRESS: 04Nos lift material has arrived at site. And 02nos lift work in progress
A1 & A4 block (Door fixing work in progress).

Lift Facia granite work completed.

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

EXTERNAL DRAIN WORK



EXTERNAL DRAIN WORK (Overall completion- 9%)

PROGRESS: Raft & wall casting work in progress.

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

FIREFIGHTING WORK



FIREFIGHTING WORK

PROGRESS: Sprinkler line pipe hanging work in progress.

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

MUNICIPL PH LINE



MUNICIPL PH LINE

PROGRESS: Pipe line laying to UGR.

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

EXTERNAL ROAD WORK



EXTERNAL ROAD WORK

PROGRESS: Road back filling & leveling work started.

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

EXTERNAL ELECTRICAL WORK AT CESU PREMISES (A)



EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 89%)

PROGRESS:

SP ERECTION	- 100% completed
DP ERECTION	- 100% completed
FP ERECTION	- 100% completed
CONDUCTOR STRINGING	- 100% completed
CIVIL FOUNDATIONS	-100% completed
EQUIPMENT ERECTION	- Transformer, VCB, Isolator, CT & PT and CR panel erected
STRUCTURE ERECTION	- CT, PT, and Isolator & VCB structure erected
CABLE LAYING	- 100% completed
CABLE END TERMINATION	- 100% completed
EARTHING	- 100% completed
CONTROL CABLE	- 80% completed
AB CABLE	-50% completed

PROGRESS BHUBANESWAR AS ON 15 SEP 2017

EXTERNAL ELECTRICAL WORK AT AFNHB SITE PREMISES (B)



CABLE LAYING FROM TRF TO PANEL AT S/S-2



CABLE LAYING FROM TRF TO PANEL AT S/S-1

EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 59%)

PROGRESS:

CIVIL FOUNDATIONS	- 95% completed
EQUIPMENT ERECTION	- Transformers, DG sets erection
STRUCTURE ERECTION	- FP & TP erected
CABLE LAYING	- To be done
CABLE END TERMINATION	- To be done
EARTHING	- Completed
OH LINE	-Completed
FENCING WALL	- Completed
DG FUEL ROOM	- Completed
LT PANEL	- 05 nos transformer panel erected
LIGHTNING ARRESTOR	- To be done
STREET LIGHT	- To be done
TELEPHONE SYSTEM	- To be done (Layout started)
TESTING	-IR TEST completed