

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## AVERAGE DAILY LABOUR IN SEP-OCT: 260



### **TOWER NO: A1 OFFICERS (Overall completion-92.95%)**

Total floors: S1+S2+8

Total Flats: 32

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Terrace structure completed)
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 100% completed
<b>PLUMBING</b>	- 100% completed
<b>CHINA WARE FITTING</b>	- 95% completed
<b>PAINTING</b>	- 75% (1st coat paint completed)
<b>EXTERNAL PAINT</b>	- 80% completed
<b>ELECTRICAL WORK</b>	- 82% completed
<b>DOOR &amp; WINDOW FIXING</b>	- 90% completed
<b>FIRE FIGHTING WORK</b>	- 40% completed
<b>CP FITTING</b>	- 85% completed
<b>BALCONY RAILING</b>	- 100% completed
<b>STAIRCASE RAILING</b>	- 100% completed
<b>FALSE CEILING</b>	-100% Completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017



## **TOWER NO: A2 OFFICERS (Overall completion-88.28%)**

Total floors: S1+S2+8

Total Flats: 32

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Terrace structure)
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 95% completed
<b>PLUMBING</b>	- 80% completed
<b>PAINTING</b>	- 75% (1st coat paint completed)
<b>EXTERNAL PAINT</b>	- 60% completed
<b>ELECTRICAL WORK</b>	- 70% completed
<b>FIRE FIGHTING WORK</b>	- 35% completed
<b>DOOR &amp; WINDOW FIXING</b>	- 60% completed
<b>BALCONY RAILING</b>	- 100% completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017



**TOWER NO:** A3 OFFICERS (Overall completion-90.29%)

Total floors: S1+S2+8

Total Flats: 32

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed (terrace structure completed)
	<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
	<b>EXTERNAL PLASTERING</b>	- 95% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 100% completed
	<b>PLUMBING</b>	- 70% completed
	<b>CHINA WARE FITTING</b>	- 90% completed
	<b>PAINTING</b>	-75% (1st coat paint completed)
	<b>EXTERNAL PAINT</b>	-80% completed
	<b>ELECTRICAL WORK</b>	- 80% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 60% completed
	<b>FIRE FIGHTING WORK</b>	- 30% completed
	<b>BALCONY RAILING</b>	-100% completed
	<b>STAIRCASE RAILING</b>	-90% completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017



## **TOWER NO: A4 OFFICERS (Overall completion-90.80%)**

Total floors: S1+S2+8

Total Flats: 32

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Terrace structure completed)
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING/GRANITE</b>	- 100% completed
<b>PLUMBING</b>	- 100% completed
<b>CHINA WARE FITTING</b>	- 90% completed
<b>PAINTING</b>	- 75% (1 <sup>st</sup> coat paint completed)
<b>EXTERNAL PAINT</b>	-80% completed
<b>ELECTRICAL WORK</b>	- 75% completed
<b>DOOR &amp; WINDOW FIXING</b>	- 60% completed
<b>FIRE FIGHTING WORK</b>	- <b>35% completed</b>
<b>CP FITTING</b>	-60% completed
<b>BALCONY RAILING</b>	-100% completed
<b>STAIRCASE RAILING</b>	-100% completed
<b>FALSE CEILING</b>	-30% Completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017



## **TOWER NO: B1 SAILOR (Overall completion-79.30%)**

Total floors: S1+S2+11

Total Flats: 43

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed
<b>BRICK WORK</b>	- 95% completed
<b>EXTERNAL PLASTERING</b>	- 95% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 100% completed
<b>EXTERNAL PAINT</b>	- 80% completed
<b>PLUMBING</b>	- 70% completed
<b>PAINTING</b>	- 50% (1st coat paint completed)
<b>ELECTRICAL WORK</b>	- 50% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017



## **TOWER NO: B2 SAILOR (Overall completion-72.29%)**

Total floors: S1+S2+11

Total Flats: 43

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 100% completed
<b>EXTERNAL PLASTERING</b>	- 95% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 80% completed
<b>PLUMBING</b>	- 60% completed
<b>PAINTING</b>	- (2nd coat putty started)
<b>EXTERNAL PAINT</b>	- 80% completed
<b>ELECTRICAL WORK</b>	- 40% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017



## **TOWER NO: B3 SAILOR (Overall completion-94.52%)**

Total floors: S1+S2+11

Total Flats: 42

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Terrace structure completed)
<b>BRICK WORK</b>	- 100% completed
<b>EXTERNAL PLASTERING</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 100% completed
<b>PLUMBING</b>	- 100% completed
<b>PAINTING</b>	- 75% (1st coat paint completed)
<b>EXTERNAL PAINT</b>	-80% completed
<b>CHINA WIRE FITTING</b>	- 80% completed
<b>ELECTRICAL WORK</b>	- 87% completed
<b>DOOR &amp; WINDOW FIXING</b>	- 90% completed
<b>FIRE FIGHTING WORK</b>	- 20% completed
<b>CP FITTING</b>	-85% completed
<b>BALCONY RAILING</b>	- 100% completed
<b>FALSE CEILING</b>	-100% Completed
<b>STAIRCASE RAILING</b>	-100% completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017



## **TOWER NO: COMMUNITY CENTER (Overall completion-87%)**

Total floors: G+1

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 90% completed
<b>EXTERNAL PLASTERING</b>	- 90% completed
<b>INTERNAL PLASTERING</b>	- 90% completed
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty completed)
<b>ELECTRICAL WORK</b>	- 30% completed
<b>FIRE FIGHTING WORK</b>	- 10% completed

## PROGRESS BHUBANESWAR AS ON 31 OCT 2017



### CONNECTING SLAB (B2 & B3 BLOCK)

PROGRESS: White wash work in progress.

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## EXTERNAL SERVICES



**UNDER GROUND RESERVOIR-** (Overall completion-53.34%)

**PROGRESS:** Pipe line work in progress.

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## BOUNDARY WALL



**BOUNDARY WALL-** (Overall completion- 75.25%)

**PROGRESS:** Plastering work in progress

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## SWIMMING POOL



**SWIMMING POOL-** (Overall completion- 47%)

**PROGRESS:** Wall casting completed.

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## SWERAGE TRETMENT PLANT



SWERAGE TRETMENT PLANT (Overall completion- 53.34%)

PROGRESS: Slab casting completed.

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## LIFT WORK



## LIFT WORK (Overall completion- 42%)

PROGRESS: 14 Nos lift material has arrived at site. And 14 nos lift work in progress all block

Lift Facia granite work completed A1 & A4 block.

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## EXTERNAL DRAIN WORK



**EXTERNAL DRAIN WORK** (Overall completion- 13%)

**PROGRESS:** Raft & wall casting work in progress.

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## FIREFIGHTING WORK



## FIREFIGHTING WORK

PROGRESS: Pump installation work.

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## MUNICIPAL PH LINE



## MUNICIPAL PH LINE

PROGRESS: Completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## EXTERNAL ROAD & RETAINING WALL WORK



**EXTERNAL ROAD & RETAINING WALL WORK** (Overall completion- 37.28%)

**PROGRESS:** PCC & BDF flooring work in progress.

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## EXTERNAL ELECTRICAL WORK AT CESU PREMISES (A)



**CABLE TRENCH COVERING IN SIDE AFNHB**



**CABLE END TERMINATION IN SIDE AFNHB**

### EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 89%)

#### PROGRESS:

SP ERECTION	- 100% completed
DP ERECTION	- 100% completed
FP ERECTION	- 100% completed
CONDUCTOR STRINGING	- 100% completed
CIVIL FOUNDATIONS	-100% completed
EQUIPMENT ERECTION	- Transformer, VCB, Isolator, CT & PT and CR panel erected
STRUCTURE ERECTION	- CT, PT, and Isolator & VCB structure erected
CABLE LAYING	- 100% completed
CABLE END TERMINATION	- 100% completed
EARTHING	- 100% completed
CONTROL CABLE	- 80% completed
AB CABLE	-50% completed

# PROGRESS BHUBANESWAR AS ON 31 OCT 2017

## EXTERNAL ELECTRICAL WORK AT AFNHB SITE PREMISES (B)



**CABLE LAYING FROM TRF TO  
PANEL AT S/S-2**



**CABLE LAYING FROM TRF TO  
PANEL AT S/S-1**



**STREET LIGHT POLE  
FOUNDATION WORK**



**LT CABLE LAYING AT  
OFFICER BLOCK**

### EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 59.5%)

#### PROGRESS:

<b>CIVIL FOUNDATIONS</b>	- 95% completed
<b>EQUIPMENT ERECTION</b>	- Transformers, DG sets erection
<b>STRUCTURE ERECTION</b>	- FP & TP erected
<b>CABLE LAYING</b>	- <b>Started at officer block</b>
<b>CABLE END TERMINATION</b>	- To be done
<b>EARTHING</b>	- Completed
<b>OH LINE</b>	- Completed
<b>DG FUEL ROOM</b>	- Completed
<b>LT PANEL</b>	- 05 nos transformer panel erected
<b>LIGHTNING ARRESTOR</b>	- To be done
<b>STREET LIGHT</b>	- <b>Pole foundation work started</b>
<b>TELEPHONE SYSTEM</b>	- To be done (Layout started)
<b>TESTING</b>	- IR TEST completed