

PROGRESS DEHRADUN AS ON 21 OCT 2016

(PACKAGE-II)



TOWER NO: A2B/5 (overall completion 88.17)

Total Floors: - G+6

Total Flats: - 54 (1917.43 SFT)

PROGRESS: All Structural work completed. Finishing work in progress like PVC pipes fitment, aluminum panel and glass fitment and wall tile fitment in toilets & Misc repair work.

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: B2/1 (overall completion 91.5%)

Total Floors: - G+6

Total Flats: - 54 (1259.04 SFT)

PROGRESS: All Structural work completed. Finishing work in progress like electrical switches fitment, hanging PVC sewer / drain line fitment and misc repair work.

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: B2/2 (overall completion 94.5%)

Total Floors: - G+6

Total Flats: - 53 (1259.04 SFT)

PROGRESS: All Structural work completed. Internal paint & misc repair work in progress.

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: B1/3 (overall completion 80%)

Total Floors: - G+6

Total Flats: - 52 (1515.36 SFT)

PROGRESS: All Structural work completed. Finishing work in progress like floor tiles, common area flooring, plumbing work in toilets & kitchen, stair case railing fitment and flooring, aluminum panel and window shutter fitment, brick bat coba on terrace floor.

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: B1/2 (overall completion 72.35%)

Total Floors: - G+6

Total Flats: - 54 (1515.36 SFT)

PROGRESS: All Structural work completed except 5% work on mumty and machine room. Finishing work in progress like floor tiles, external plaster, wall putty & external paint.

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: B1/1 (overall completion 71%)

Total Floors: - G+6

Total Flats: - 54 (1515.36 SFT)

PROGRESS: All Structural work completed except 40% work on mummy and machine room. Finishing work in progress like floor tile, external plaster, wall putty, POP work & external paint.

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: A2B/4 (overall completion 70%)

Total Floors: - G+6

Total Flats: - 54 (1917 SFT)

PROGRESS: All Structural work completed except 70% work on mummy and machine room. Finishing work in progress like internal & external plaster, wall putty & PPR fitment

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: A2B/3 (overall completion 60%)

Total Floors: - G+6

Total Flats: - 54 (1917 SFT)

PROGRESS: All Structural work completed except 85% work on mummy and machine room. Finishing work in progress like electrical conducting, taper balcony and elevation beam casting, parapet wall & external plaster.

PROGRESS DEHRADUN AS ON 21 OCT 2016

(PACKAGE-I)



TOWER NO: A1/1 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2287.89 SFT)

PROGRESS: All works completed. All flats are ready in all aspects. Completed Flats will be offered for possession after draw of lots. **One coat of internal and external painting is pending and the same will be done before Handing Over.**

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: A1/2 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2287.89 SFT)

PROGRESS: All works completed. All flats are ready in all aspects. Completed Flats will be offered for possession after draw of lots. **One coat of internal and external painting is pending and the same will be done before Handing Over.**

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: A1/3 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2287.89 SFT)

PROGRESS: All works completed. All flats are ready in all aspects. Completed Flats will be offered for possession after draw of lots. **One coat of internal and external painting is pending and the same will be done before Handing Over.**

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: A1/4 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2287.89 SFT)

PROGRESS: All works completed. All flats are ready in all aspects. Completed Flats will be offered for possession after draw of lots. **One coat of internal and external painting is pending and the same will be done before Handing Over.**

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: A1/5 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2287.89 SFT)

PROGRESS: All works completed. All flats are ready in all aspects. Completed Flats will be offered for possession after draw of lots. **One coat of internal and external painting is pending and the same will be done before Handing Over.**

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: A2/1 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (1971 SFT)

PROGRESS: All works completed. All flats are ready in all aspects. Completed Flats will be offered for possession after draw of lots. **One coat of internal and external painting is pending and the same will be done before Handing Over.**

PROGRESS DEHRADUN AS ON 21 OCT 2016



TOWER NO: A2/2(overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (1917 SFT)

PROGRESS: All works completed. All flats are ready in all aspects. Completed Flats will be offered for possession after draw of lots. **One coat of internal and external painting is pending and the same will be done before Handing Over.**

AREA DEVELOPMENT DEHRADUN AS ON 21 OCT 2016



PROGRESS: Overall 90% area development work on south side has been achieved. Works are like laying of Concrete road, paver blocks upto gate no. 02, sewer/drain line connected up STP, external fire fighting line, HDPE water line has been completed.

AREA DEVELOPMENT DEHRADUN AS ON 21 OCT 2016



PROGRESS: Overall 90% area development work on south side has been achieved. Those works are like laying of CC road, paver block upto gate no. 02, sewer/drain line connected up STP, external fire fighting line, HDPE water line has been completed..

AREA DEVELOPMENT PROGRESS DEHRADUN AS ON 21 OCT 2016



PROGRESS: Overall 90% area development work on south side has been achieved. Those works are like laying of CC road, paver block upto gate no. 02, sewer/drain line connected up STP, external fire fighting line, HDPE water line has been completed.

AREA DEVELOPMENT PROGRESS DEHRADUN AS ON 21 OCT 2016



PROGRESS: Overall 25% area development over Non-Tower Area upper basement roof has been achieved. Misc works like roof top water proofing, filling of earth and laying of fire fighting path are in progress.

AREA DEVELOPMENT PROGRESS DEHRADUN AS ON 21 OCT 2016



PROGRESS: Overall 25% area development over Non-Tower Area upper basement roof has been achieved. Works are like roof top water proofing, filling of earth and laying of fire fighting path are in progress.

AREA DEVELOPMENT PROGRESS DEHRADUN AS ON 21 OCT 2016



PROGRESS: Overall 25% area development over Non-Tower Area upper basement roof has been achieved. Those works are like roof top water proofing, filling of earth and laying of fire fighting path are in progress.

EXTERNAL SERVICES PROGRESS DEHRADUN AS ON 21 OCT 2016



Upper Basement

PROGRESS: Overall 80% fitment of fire fighting lines on upper basement has been achieved and further work in progress in lower basement.

EXTERNAL SERVICES PROGRESS DEHRADUN AS ON 21 OCT 2016



Upper Basement

PROGRESS: Overall 80% fitment of fire fighting lines on upper basement has been achieved and further work in progress in lower basement.

VIEW OF GABION WALL CONSTRUCTED TO NORTH SIDE
BOUNDARY WALL



Gabion wall constructed adjacent to north side boundary wall in 31 May 16 to prevent flooding and soil erosion.