

WEB – UPDATE : AFNHB MEERUT PROJECT

PROGRESS IN BRIEF AS ON 01 MAY 2016

1. Work progress review meeting, chaired by the Director General, was held on 10 Mar 2016 at site and at HQ AFNHB on 29 Mar 2016 respectively. In order to increase the pace of work, It has been decided to make direct payment to suppliers and labour contractors through main the contractor (Omaxe) by executing a supplementary agreement. The work on 04 out of 08 towers is progressing steadily. Status of work and work undertaken being is as follows:-

BLOCK -1 Fire fighting work and fixing of GI strip on terrace floor for earthing is in progress. **Block wise progress is 91.25%.**

BLOCK 2 External plaster 2nd layer of flat no. 1 & 1st layer of flat no.6, Reinforcement steel binding of podium staircase is in progress. **Block wise progress is 70.00%.**

BLOCK-3 Brick work of lift shaft and staircase 1st floor to 10th floor and brick work of parapet wall in progress. **Block wise progress is 62.05%.**

BLOCK -4 Brick work of lift shaft and staircase 5rd floor to 6th floor. **Block wise progress is 61.93%.**

BLOCK -5 All Cx columns of podium has been casted at Ground floor, Podium staircase footing work in progress, Railing of balconies has been fixed on 8th floor. **Block wise progress is 61.95%.**

BLOCK -6 Aluminum window work, Fixing of Kota stone on Private podium and Vitrified matt finish tiles in balconies at 1st floor, floor tiles in kitchen 1st floor to 4th floor. Fixing of Cylindrical lock in HDF door shutters 1st floor to 9th floor. Brick work of partition wall in kitchen 1st to 4th floor, Fixing of aluminium window frames 1st to 4th floor, Podium slab is ready for casting with podium staircase. **Block wise progress is 81.50%.**

BLOCK -7 Fixing of Green marble in corridor on 1st floor in part I & 1st floor to 7th floor in part II, Vitrified tiles at 9th floor in part I and External plaster final layer between flat no. 3 & 4. **Block wise progress is 76.25%.**

BLOCK -8 fixing of EWC in toilets at 2nd floor in type C & D flats. **Block wise progress is 85.95%.**

COMMUNITY CENTRE -

Fixing of Aluminium door shutters. **Block wise progress is 90.81%.**

FIRE FIGHTING PIPE LINE WORK –

External fire fighting pipe line has been laid.

2. As presently approx 60-75 Nos. of labour/ staff of the contractor are working at site & the contractor has assured to increase both the resources & labour at site.