

WEB – UPDATE : AFNHB MEERUT PROJECT

PROGRESS IN BRIEF AS ON 01 SEP 2016

359

1. The progress of work at site is closely monitored by HQ AFNHB. Work progress review meeting chaired by the Deputy Director General, was held on 22 Jul 2016 at site and at HQ AFNHB on 26 Aug 2016 respectively. The contractor is being pressurized through regular notices and meetings. In order to increase the pace of work, it has been decided to make direct payment to suppliers, contractor's staff and labour contractors through main the contractor (M/s Omaxe). The work on all towers is progressing steadily and we expect to complete 04 towers with all external services by Dec 2016. Status of work and work being undertaken is as follows:-

BLOCK -1 Glass fixing in aluminium window shutters & External plaster of podium below railing is in progress. **Block wise progress is 91.28%.**

BLOCK 2 External plaster of flat no. 5 & brick work of machine room is in progress. **Block wise progress is 73.00%.**

BLOCK-3 Brick work of parapet wall is in progress. **Block wise progress is 63.20%.**

BLOCK -4 Layout of Cx columns of podium at stilt floor is in progress. **Block wise progress is 62.79%.**

BLOCK -5 Reinforcement steel & shuttering work of common podium slab, Internal plaster at 4th floor , Door frame fixing at 6th floor is in progress . **Block wise progress is 65.50%.**

BLOCK -6 Fixing of wall tiles in toilet at 9th floor, matt finish vitrified tiles fixing in balconies, Aluminium window frame fixing at 10th floor is in progress. **Block wise progress is 83.59%.**

BLOCK -7 Fixing of Green marble at staircase at 11th floor in part II, and External plaster is in progress, HDF door shutters fixing work at 8th floor & MS grills fixing at 1st floor is in progress. **Block wise progress is 79.00%.**

BLOCK -8 Brick work of machine room at stilt floor is in progress. . **Block wise progress is 86.58%.**

COMMUNITY CENTRE -

Filtration plant work is in progress. **Block wise progress is 90.81%.**

FIRE FIGHTING PIPE LINE WORK –

Laying of fire fighting line at stilt floor in Block 5 is in progress.

2. As presently approx **190-200** Nos. of labor/ staff of the contractor are working at site & the contractor has assured us that labor will be increased to **300** by 30 Aug 2016. Progress of work is likely to accelerate in **Sep 2016**.