

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



LOCK FIXING IN ALUMINUM WINDOWS



OBD IN CEILING



PLASTER REPAIRING AT STILT FLOOR

TOWER-1 (TYPE A-1) (Overall completion 92.0 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – White wash & Plaster repairing at stilt floor, and Glass fixing in Aluminum windows.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



FIXING OF SKERTING



FIXING OF GREEN MARBLE



BRICK COBA ON TERRACE



INTERNAL PLASTER IN TOILET

TOWER 2 (TYPE A-1) (Overall completion 79.5 %)

Total Floor – Stilt + 10

Total flat = 60

Progress –Fixing of Aluminum frame in windows, Fixing of Vitrified tiles in bed rooms, Fixing of Green marble in staircase at 3rd floor, wall tiles in Kitchen & toilets, brick coba at terrace floor. External primer in progress.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



INTERNA. PLASTER AT 9TH FLOOR



REINF. STEEL BINDING OF M/C



EXTERNAL PLASTER OF FLAT 3&4

TOWER-3 (TYPE A-1) (Overall completion 68.50 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External & Internal plaster, Reinf. steel binding of bottom slab of machine room & Fixing of wall tiles in toilets & kitchen.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



EXTERNAL PLASTER OF FLAT NO.



INTERNAL PLASTER AT FIRST FLOOR

TOWER-4 (TYPE A-1) (Overall completion 64.80 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External plaster of flat no. 4 and Internal plaster at 1st floor, Fixing of door frames.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



SHUTTERING OF WALL OF OH WATER



EXTERNAL PLASTER FLAT 2



EXTERNAL PLASTER IN CUT OUT

TOWER-5 (TYPE A-2) (Overall completion 74.50 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External plaster of flat 2, Fixing of Kota stone at podium, Shuttering of wall of OH water tank.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



BRICK WORK BELOW STAIRCASE AT STILT



PUTTY ON DOOR FRAMES



FIXING OF MOULDING ON DOOR FRAMES

TOWER-6 (TYPE A-2) (Overall completion 87.25 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – Brick work of foundation below staircase at stilt floor, Fixing of moulding on door frames & putty on door frames.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



FIRE FIGHTING PIPE LAYING AT TERRACE



FIXING OF VITRIFIED TILES IN FLAT 6



TOWER-7 (TYPE B-1) (Overall completion 88.50 %)

Total Floor – Stilt + 11

Total flat = 119

Progress – Plaster repairing at stilt floor, Fixing of Vitrified tiles in flat no.6 at 3rd & 5th floor, Fire fighting pipe laying on terrace.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



**MAKING OF ALUMINUM MAIN
FRAMES**



ROAD WORK NEAR BK-8

TOWER- 8 (TYPE B-1 & TYPE B2) (Overall completion 88.00 %)

Total Floor – Stilt + 11

Total flat = 33.

Progress – Fixing of main frame of aluminium in widows & Internal OBD Ist coat.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



FIXING OF DOOR SWIMMING POOL SIDE



CC FLOORING IN GYMNASIUM

COMMUNITY CENTRE - (Overall completion 92.50 %)

Total floor – Basement +03

Progress – Fixing of Aluminium door at Ground floor towards of swimming pool & CC flooring in Gymnasium .

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



FACILITY BLOCK - (Overall completion 95.90 %)

Total floor – Ground +01

Progress – No progress.

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



ROAD LAYING



WBM FIRST LAYER



GATE 1



MAIN DRIVE IN

Gate No. 1 - (Overall completion 90.00 %)

Progress – Road work in progress 15.00% .

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



STP - (Overall completion 37.26 %)

PROGRESS MEERUT PROJECT AS ON 15 JUNE 2017



EXCAVATION FOR EARTHING



FEADER PILLAR

Power house - (Overall completion 96.00

Progress – Generators, transformers, HT/LT cables and control panels procured, Awaiting Energising & Laying of pipe in road crossing , Excavation for Earthing.