

WEB - UPDATE : AFNHB MEERUT PROJECT
PROGRESS IN BRIEF AS ON 31 JAN 2016

1. The progress at site is being closely monitored and the contractor is being pressurized through regular notices. The work on 04 out of 08 towers is progressing steadily and we expect the essential services and 04 towers to be ready by Jul/Aug 16.

BLOCK- 2 Brick work of fire staircase & lift walls 5th floor to 10th floor & fire shaft brick work 1st floor to 10th floor, Internal plaster in fire shaft 1st floor to 10th floor, Railing fixing of corridor at 1st & 2nd floor. **Block wise progress is 91%**

BLOCK- 3 Brick work of fire staircase & lift walls 3th floor to 4th floor, PPR pipe fixing in toilets at 9th floor to 10th floor & Electrical conduiting work at 7th & 8th floors. **Block wise progress is 73.0%.**

BLOCK- 4 Brick work of 3 flats at 10th floor. Brick work of fire shaft 1st to 10th floors. Internal plaster in fire shaft 1st floor to 10th floor. Electrical conduiting work at 8th 9th floor. **Block wise progress is 70%**

BLOCK – 5 5 nos. Cx column footings & columns casting of podium area. **Block wise progress is 63.72%**

BLOCK – 6 Granite fixing on wash basin counter 6th to 9th floor. Green marble fixing on staircase 6th to 10th floor & terrace floor to machine room. Green marble fixing in corridor at 10th floor & terrace floor. Shuttering of podium slab & staircase. HDF door shutter fixing from 1st to 7th floor. Railing fixing at podium and plaster work. Ceiling plaster of podium slab. Water proofing of kitchen & toilets at 10th floor. **Block wise progress is 85.72%**

BLOCK -7 Kitchen counter granite fixing 1st floor to 5th floor in block 7- I. Brick work & railing fixing at podium in part I & II and in corridor 1st floor to 11th floor & External plaster in cut out in blocks 7-II. **Block wise progress is 75%**

BLOCK – 8 Green marble fixing on staircase terrace to machine room in block 8 Type C & type D. HDF door shutter fixing from 4th & 11th floor in type D and 5th to 6th floor in type C. **Block wise progress is 87%**

COMMUNITY CENTRE –

Wash basin counter casting & Granite fixing at ground & 1st floor. Staircase brick work at ground floor. **90.80 % Complete.**

STP- External & internal plaster of mummy of STP.

FIRE FIGHTING PIPE LINE WORK

Fire fighting pipe line laid around block 7&8, remaining work in progress. Vertical riser fixing in fire shaft in Bk-7&8. G1 pipe line laid from bore well to UG tank near block 7.

BOUNDARY WALL –

Boundary wall plaster inside & outside near STP. Brick work of foundation in forest land. **80% complete.**

2. As presently approx 100-120 No's of labour/staff of the contractor are working at site & the contractor has assured to increase both the resources & labour at site.